

SUPENDENT K.V. Yadav

Schedule XLV-Form No. 134

R. w. D (w) Jorahi

DIVISION

Barhat

SUB-DIVISION

MEASUREMENT BOOK

MB No - 2959

1st on A/c Bell

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road					
from Roadat-Kundlor PMGSY Road					
to Pankulua Kurasi under MMSY					
(S.Y) for 2021-2022					
Agency:- Sd/Suresh Chandra Kumar Yadav					
At- Telipachhoratti, P.O. P.S. Sirohi					
Distt- Dammu					
Agmt No- 27(SBQ)/2021-2022					
Date of Commencement- 24/11/2022					
Date of Completion- 23/08/2022					
Rate quoted- 21.99% Below					
Details					
(1) P/R and fixing working bench					
one side pillars 2 no / km 2					
6 no of reference pillar etc					
- all complete job					
Qty ————— = 1.0 KM					
(2) Clearing and grubbing Road					
land including uprooting weeds					
vegetation- do etc etc					
complete job					
1 x 1000 x 3.50 / 10000 = 0.35 Ha					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Construction of Embankment width material obtained from borrow pits width land 100m do etc all complete job					
Qty - total width crust = 3015.5 cu ³					
subgrade area (2/6) = (+) 1872 m ²					
62.13 area (4/7) = (-) 236.29 m ²					
					407.21 m ³
(6/14) Laying and laying of R.C.C. pipe dia 300mm dia across the road - do etc					
Qty - 4 x 7.50 = 20.0 m					

(7/22) Laying and fixing typical M.M.S.S. in roadway to sign width Lego! do etc - all complete job					
Qty					2.0 mls
Chun 10/2/193 J.E					11/3/193 J.E

Abstract of 5 Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) P/v and loading work bankment pillars etc Qty. - M.T.M.B. Page No (1) item No (1/1) = 110 Km @ Rs 31987 = 64 Rs 31,988.20					
(2/2) Clearing and grubbing road land etc all complete Qty. - M.T.M.B. Page (1) item No (2/2) = 0.35 Km @ Rs 57137 = 38 Rs 17898 = 10					
(3/6) Construction of subgrade and E/shoulder with approved materials etc Qty. - M.T.M.B. Page (2) item No (3/6) = 1872.00 m ³ @ Rs 192 = 13 Rs 3,59,667 = 00					
(4/7) Construction of G.S.B. by providing well graded material gr (I) etc Qty. - M.T.M.B. Page (2) item No (4/7) = 736.29 m ³ @ Rs 1823 = 00 Rs 13,42,257 = 00					
(5/5) Cost of embankment with m/s etc etc Rs 17,57,80 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B of B	17,57,810.00
etc - all complete etc					
Qty - v.t. M.B. Page (4) etc					
also (5/3) = 407.21 m ³					
@ Rs 148 = 89/m ³ Rs					60,629.00
(6/14) P.V. and laying deep pipe 300 mm dia etc					
Qty - v.t. M.B. Page (4) etc					
also (6/14) = 50.00 m					
@ Rs 1604 = 79/m Rs					48,144.00
(7/30) P.V. and laying 75 mm dia					
MM 65V m ³ etc					
Qty with 'Logoi' etc					
Qty - v.t. M.B. Page (4) etc					
(7/30) = 2.0 Nos					
@ Rs 9240 = 18/cant Rs					18,480.00
				Rs	18,79,063.00
Add G.S.T 12%				Rs	2,25,488.00
Add L/Cess 1%				Rs	18,791.00
				Rs	21,23,342.00
Less 21.99% Below as per Agreement				Rs	4,66,923.00
				Rs	16,56,419.00

Chd
Dhakar
19/04/23

[Signature]
11/5/23
D.E.