

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
<u>2nd and final Bill</u>					
Name of work -	construction of road in				
	Hawampura Panchayat in Kadachak.				
Agency -	Anup Patel.				
Head - State Scheme	(MABARD)				
Agreement No -	SBD - 39/2020-21				
Agreement Rate -	210 % Below of Govt Rate.				
Agreement Amount -	Rs 1604519/-				
Date of Commence -	21/12/2020				
Date of Completion -	21/06/2021				
Date of Actual Completion -	19/10/22				
Date of Entry -	19/10/22				
① Construction of Subgrade					

and earthen shoulder -

all complete sub

$$2 \times 2 \times 30.00 \times 0.35 \times 0.160 = 6.72 \text{ m}^3$$

$$2 \times 1 \times 26.60 \times 0.35 \times 0.160 = 2.98 \text{ m}^3$$

$$9.70 \text{ m}^3$$

② Laying Brick on edge

Salary - all complete sub

$$2 \times 2 \times 30.00 \times 0.25 = 30.00 \text{ m}^2$$

$$2 \times 1 \times 26.60 \times 0.25 = 13.30 \text{ m}^2$$

$$43.30 \text{ m}^2$$

③ Providing and fixing 1mm Stone

all complete sub 240

(4) Providing and fixing 20mm Stone

all complete sub 114

Continuation

Sch. LV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
① Providing and laying work					
benchmark pillars -					
all complete sub					
Qty vide TMB Page 5 = 1 No					
@ 3823.57 each					3824.00
② Clearing and grubbing road					
land -					
all complete sub					
Qty vide TMB Page 5 = 0.063 Hec					
@ 52966.92/Hec					3337.00
③ Construction of embankment					
with 1000 M sand -					
all complete sub					
Qty vide TMB Page 5 = 666.75 m ³					
@ 190.04/m ³					126709.00
(4) Construction of subgrade and					
earthen shoulder -					
all					
Complete sub					
Qty vide TMB Page 5 = 13110 m ³					
vide TMB Page 9 = 9.70 m ³					
					22.80 M
@ 191.72/m ³					4371.00
(5) Construction of GSB Roadway I					
-					
all complete sub					
Qty vide TMB Page 5 = 39.61 m ³					
@ 1989.75/m ³					78814.00
					217055.00

Continuation

