


प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. ~~अ. शर्मा~~ ~~प्रमंडल~~ ~~सिंह~~
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल.....~~पंडल~~.....को निर्गत
किया जाता है।


28/06/21
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधुबनी
28/06/21

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2653

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

Abstract of Cost

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Bridge over					
Kamla river near Khangaon in					
Khangaon to Raatola RWD road					
in Block Pandaul under NABARD					
Agency: - M/s Radhika Enterprises					
D/O - Sri Satyugan Prasad					
At - Head office, Near - NTPC					
Ashiana Nagar, Sector - 4					
Fateh, Bihar - 800025.					
Agreement No. - 49 SBD/2021-22					

Agreement Value: - Rs	198,76,745.00
Date of start: -	19-07-2021
Date of completion: -	18-07-2022
Details of work done: -	
(1/16) ✓	Exp in excavation for
	structures as per drawing
	and technical specification
	clange 30 S.I etc
	all complete in
	(up to 3.0 M depth)
✓	466.65 M ³ wide MB-26 S2, P-1
	@ Rs 305.00/M ³ = Rs 1,42,328.00
	Rs 1,42,328.00
(2/17) ✓	Excavation 3.00 M to 6 M depth
✓	44,132 M ³ wide MB-26 S2, P-2
	@ Rs 363.00/M ³ = Rs 16,020.00
	C.O.D 1,58,348.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. F. 1, 86, 30, 931 = 10	
(37/38) Provisional Drainage -					
Spouts as per drawing					
etc all complete job.					
16 Nos. vide TMB P-22					
@ Rs 660 = 10 Each = Rs 10,560 = 10					
(38/39) PCC 15 grade in levelled					
course in approach slab					
etc all complete job.					
8.87 M ³ vide TMB, P-20					
@ Rs 6178 = 10/M ³ = Rs 54,799.20					
(39/40) Rec 15 grade Approach					
slab etc all complete job.					
20.525 M ³ vide TMB P-21					
@ Rs 10667 = 10/M ³ = Rs 2,18,940.20					
(40/41) Provisional laying of a					
strip seal expansion -					
joint etc all complete					
job.					
25.35 M ³ vide TMB, P-21					
@ Rs 11281 = 10/M ³ = Rs 2,85,985.20					
(41/42) Provisional fixing of					
20 mm thick compressible					
Fibre etc all comp. job.					
33.80 M ³ vide TMB P-21					
@ Rs 331.00/M ³ = Rs 1,11,88.20					
				C. 10 @ Rs 192 = 12,403.20	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. 192		12,403 = 00
(42/43)			boundary fixed in		
			position 20 mm pre moulded		
			joint filter etc all		
			complete job		
33.80 m	vide	MB P-24			
	@ 16.00/m				= Rs 541 = 00
(43/44)			boundary layer P		
			boulder pitching on		
			slopes etc all complete		
			job		
248.021 m ³	vide	MB-2652, P-39			
	@ 16.369 = 00/m ³				= Rs 835,583 = 00
			Totals Rs 2,00,48,527 = 00		
			Add GST @ 12% → Rs 24,05,823 = 00		
			Add L.Cess @ 1% → Rs 2,00,485 = 00		
			Add S.Fee (As per 1st Bill) →		41,830 = 00
			11- " (As per 2nd Bill) → Rs		22,885 = 00
			As per 3rd Bill) → Rs		17,654 = 00
			For this Bill (vide MB P-35)		→ Rs 22,696 = 00
			Totals Rs 2,27,59,900 = 00		
			Less → 19% w.p. agreement → Rs		43,24,381 = 00
			Total → Rs 184,35,519 = 00		
			Less previous bill → Rs		16,878,372 = 00
			Total → Rs 15,57,127 = 00		
			17,000		