

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd	on	A/C	Bill	
Name of work: Construction of					
Road from Kathariya to Jamkipur					
path					
Agency: Jai Mata Di Construction					
Agreement No: 46/SBD/MMWSWB/2020-2021					
Date of Commencement - 19-9-2020					
Date of Completion - 18-9-2021					
Actual Date of Completion - In progress					
Date of Entry: 20-4-2023					
Details of Item					

① Box Cutting - Excavation for
Roadway in Soil --- do ---
Ch- 0 to 431 m

$$2 \times 8 \times 30.00 \times 0.375 \times 0.10 = 18.00 \text{ m}^3$$

$$2 \times 1 \times 13.00 \times 0.375 \times 0.10 = 0.97 \text{ m}^3$$

$$2 \times 5 \times 30.00 \times 0.525 \times 0.10 = 15.75 \text{ m}^3$$

$$2 \times 1 \times 28.00 \times 0.525 \times 0.10 = 2.94 \text{ m}^3$$

$$\text{Total} = 37.66 \text{ m}^3$$

② Construction of Embankment

with material obtained - 1.

Up to Date Measurement,

$$2 \times 10 \times 30.00 \times 1.20 \times 0.30 = 216.00 \text{ m}^3$$

$$2 \times 10 \times 30.00 \times 1.20 \times 0.30 = 216.00 \text{ m}^3$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1035.78 m ² @ 2600 = 00 / m ² - Rs					2693028 = 00
(19) providing WBM work - 3					
Qty vide THB page - 14					
299.22 m ² @ 3000 = 00 / m ² - Rs					897660 = 00
(20) providing and fixing 100 g of protect - do -					
Qty vide THB page - 14					
1 No @ 9147 = 00 / No - Rs					9147 = 00
Total Rs					4678235 = 00
Add GST 12% - Rs					561388 = 00
Add L. cess 1% - Rs					46782 = 00
Add S-F 10% - Rs					100601 = 00

Total Rs 5387006 =

Less previous pay - Rs 2510387 = 00

Net Rs 2876619 = 00

20-4-2023
J.B

21/4/23
AR

21/4/23