


2nd on A/c bill:-

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Comp. of road from Kachma-Ruboroad to Beldasiza under mmsy.				
Ass. no:-	RWD / Nawada / 17 / mmsy / SBD / 2019-20.				
Assez:-	Armit Kumar S.				
Date of start:-	13.03.20.				
Date of completion:-	12.12.21.				

Date of measurement :- 13.02.23				
Date of entry :- 13.02.23				
① Setting out pillars				
① Comp. of P, L, S & C Stone aggregate of specific size to WBM 50-III				
$9 \times 30.00 \times 3.75 \times 0.075 = 75.938 \text{ m}^3$				
$1 \times 30.00 \times \left(\frac{3.75 + 4.50}{2} \right) \times 0.075 = 9.281 \text{ m}^3$				
Total: 85.219 m ³ .				
 13.02.23 JS				

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Comp. of Bench					
mark pillars - - -					
0.43 km (wide P-05)					
@ Rs. 6228.88/km = Rs. 2678.00/-					
② Comp. of reference					
pillars as per - - -					
0.43 km (wide P-05)					
@ Rs. 1528.39/km = Rs. 657.00/-					
③ Clearing & grubbing					
road area including - - -					
0.220 Hec. (wide P-05)					
@ Rs. 94977.80/Hec. = Rs. 20895.00/-					
④ Comp. of embankment					
with material - - -					
684.00 m ³ (wide P-05)					
@ Rs. 215.11/m ³ = Rs. 147135.00/-					
⑤ Excavation for road					
way cuttings - - -					
41.25 m ³ (wide P-05)					
@ Rs. 117.13/m ³ = Rs. 4832.00/-					
⑥ Comp. of GSB (Gr. I)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Lazing burst class beds					
					6.27 m ³ (vide P-06)
					@ Rs. 443.96/m ³ = Rs. 2784.00/-
(18) Filling in foundation complete es					
					10.44 m ³ (vide P-07)
					@ Rs. 443.96/m ³ = Rs. 4635.00/-
					Total: Rs. 1716655.00/-
					Add GST @ 12% : (+) Rs. 169999.00/-
					Add LC @ 0.1% : (+) Rs. 19167.00/-

					Total: Rs. 1600821.00/-
					Less 10% es condord: (-) Rs. 160082.00/-
					Rs. 1440739.00/-
					Deduct previous bill: (-) Rs. 776903.00/-
					Rs. 663836.00/-

~~P~~
13.02.23
EF

Continuation