

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सुपौल।**

पत्रांक.....566.....

सुपौल, दिनांक ...21/.../...4/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :— मुख्यमंत्री ग्राम संपर्क योजना (GEN) अंतर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(GEN) योजना अंतर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा की जायं

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सकें।

अनु० :- 1. उपयोगिता प्रमाण पत्र Form GFR 19A
2. अधियाचना प्रपत्र।

विश्वासभाजन

01/04/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सुपौल।
20/4/23

Rural Works Department
MMGSY(GEN) Allotment Requisition Formate

Name of Division :- R.W.D., Works Division Supaul

S.No	Year	Name Of Road	Administrative Sanction (In Lacs)		Agreement Amount (in Lacs)		Name of Contractor	Agreement No.	Agreement Date	Date Of Completion	कार्य का स्तर (E/W, GSB, Etc.)	Actual Date of Completion	Total Expenditure as per MIS (In Lacs)	Value of Masurement (in Lacs)	Current Demand (in Lacs)	Remark
			Length (In K.M)	Amount (in Lacs)	Const.	Maint.										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
1	2020-21	Rampur To Mohanpur	4.110	339.76200	297.82410	34.76866	Sanjay Kumar Khan	11SBD/22-23	12.05.2022	11.05.2023	Completed.	31.03.2023	63.62420	272.75799	209.13379	कराया गया कार्य सतोषप्रद है।

- भुगतान प्राधिकार प्राप्त होने पर 05 दिनों के अंदर विपत्रों का भुगतान कर उपयोगिता प्रमाण पत्र समर्पित कर दिया जाएगा।
- कार्य स्थल पर नागरिक सूचना पट्ट एवं स्थल प्रयोगशाला स्थापित किया गया है।
- प्रपत्र QM-1 एवं उपयोगिता प्रमाण पत्र (19A) सलमन है।
- पथ निर्माण के लिए पूर्ण लम्बाई उपलब्ध है जिसे संवेदक को Hand Over कर दिया गया है।
- संवेदक को Mobilization एवं Machinery अंश की आवश्यकता नहीं है तथा संवेदक द्वारा मांग नहीं की गई है।

Handwritten Signature
21/04/23
Executive Engineer
Rural Works Department
Works Division Supaul
Handwritten Signature
20/4/23

FORM GFR 19-A
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month April 2023
PIU:- E.E RWD(W) DIV- Supaul

SL.NO.	Name of Schemes	Sanction No. & Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY (GEN) CFMS	Sanction No.& Date with Amount	112.68119	Certified that out of Rs. 112.68119 Lacs of grants-in-aid sanctioned during the years 2022-23 in favour of Executive Engineer R. W. D. Works Division, Supaul a sum of Rs 104.60030 Lacs has been utilized for the purpose of MMGSY(GEN) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 8.08089 Lac remaining unutilized at the end of the period under report.
		TOTAL	112.68119	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

Sale
20/04/23
DIVISIONAL ACCOUNTS OFFICER

R.W.D. Works Division, SUPAUL

21/04/23
EXECUTIVE ENGINEER

20/4/23
R.W.D. Works Division, SUPAUL

Road Name- Rampur to Moharpur

(MMBSY & Gher)

Shedule XLV Form No. 134.

(MMBSY (her))

Seppaul

DIVISION :

Supaul

SUB-DIVISION

MBNO-1565

Measurement Book

Agency-Sanjay Kumar Khan MBNO-1565

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ISI on A/c Bill —					
Name of work = Construction					
of road from Rampur					
to Mohanpur under					
M.M.S.Y. (L.N.R.)					
Agency :— Sanjay Kumar					
(Khar)					
Agreement No.— 1 / S.B.D / 2022-23					
Agreement value— 3,32,59,276/-					
Date of Stat:— 12.05.2022					
Date of Completion— 11.08.2023					
Date of Measurement:— 23/11/2022					
E/W Calculation Sheet					
S.No— Ch. — Diff— C/S Area— Mean Area— Volume					
— (M) — (M ²) — (M ²) — (M ³)					
1 - 0.00 — 0.00 — 0.53 — 0.000 — 0.000					
2 - 50 — 50 — 0.56 — 0.545 — 27.250					
3 - 100 — 50 — 0.51 — 0.535 — 26.750					
4 - 150 — 50 — 0.56 — 0.535 — 26.750					
5 - 200 — 50 — 0.55 — 0.555 — 27.750					
6 - 250 — 50 — 0.53 — 0.540 — 27.000					
7 - 300 — 50 — 0.54 — 0.535 — 26.750					
Total					941.162.25

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24/25 Planting of forest trees					
Qty: 305 nos (vide T.M.B. Pg-39)					
@ Rs 1150.34/m ² - Rs =					349550.20
24/26 ordinary cum stone					
Qty: 05 nos (vide T.M.B. Pg-39)					
@ Rs 2347.36/m ² - Rs =					11737.20
24/27 200 m stone					
Qty: 17 nos (vide T.M.B. Pg-39)					
@ Rs 622.67/m ² - Rs =					10585.40
7/28 Road marking (BT surface)					
Qty: 606.60 m ² (vide T.M.B. Pg-39)					
@ Rs 721.95/m ² - Rs =					437502.20
28/29 Road marking (cc surface)					
Qty: 214.40 m ² (vide T.M.B. Pg-40)					
@ Rs 815.07/m ² - Rs =					174751.20
29/35 E/w excavation for foundation					
Qty: 29.798 m ³ (vide T.M.B. Pg-40)					
@ Rs 279.09/m ³ - Rs =					8316.20
30/38 Pro. 4-15 (cc 1:2.5:5) levelling course					
Qty: 4.595 m ³ (vide T.M.B. Pg-40)					
@ Rs 5714.48/m ³ - Rs =					26258.20
31/39 Plain/reinforced cement concrete subgrade M-20 grade					
Qty: 33.74 m ³ (vide T.M.B. Pg-40)					
@ Rs 6537.02/m ³ - Rs =					220559.20
32/41 Pro. 8 laying R/C Pipe N.P-3					
Qty: 7.50 m (vide T.M.B. Pg-40)					
@ Rs 3752.58/m - Rs =					28144.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S/S Pathing or pavement work					
Qty: 206.40 m ² (side + 11.8 ft - 40)					
@ Rs 101.40/m ²				Rs =	2093=00
				' Rs =	24350677=00
Add GST @ 12% — (+) Rs =					2972081=00
Add L.C. @ 1% — (+) Rs =					243507=00
Add S.F. @ 10/- (material) — (+) Rs =					347459=00
				Rs =	27863724=00
Less 2.11 x .1 Before as per Agg. (-) Rs =					587925=00
				Rs =	27275799=00
Less previous pay (-) — Rs =	(Pg-18)				3817452=00
Less previous pay (-) — Rs =	(Pg-43)				2544968=00
Total Rs =					2,091,3379=00
<i>[Signature]</i> 15/04/2023					
<i>[Signature]</i> 15.04.2023 AE,					
C/P					
<i>[Signature]</i>					
21/04/23					