

533

MMGSY-3c

Schedule XLY-Form No. 134

UDAKISHUNGANI DIVISION

Chahal bara.

SUB-DIVISION

4 of 1995 year 21/11/95

Measurement Book

PANKAJ KUMAR

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/Work = Const. of Road from					
RBO Road Pasokipa					
to Chakla gopal					
Tha under. HHGSR. Be					
Agency Pankaj K. Roy					
Laskari, Udaishibaganj					
Ag. No. 155BD/2017-18					
Date of Start. 15.02.2018					
Date of Comp. 14.11.2018					

① Const. of Subgrade					
With approved material					
Obtained from borrow					
Pits - - - - - 612					
1x 5.00 x 7.90 x 0.300 -					
					$= 11.85 m^3$
② Const. of GSB by					
providing well graded					
material for gr. I					
- - - - - 612					
20.00					
1x 5.00 x 6.50 + 5.20 + 4.05 x 0.200					
2					$= 12.44 m^3$
					$= 5.1833 m^3$
1x 20.00 / (4.05 + 5.20 + 4.05) x 0.200 = 17.733 m ³					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
(13) Providing and fixing Semi reflective and informative traffic and place sign board - - - - - left					
(i) 600mm Δ Board -					4.00 Nos
(ii) 800x600mm $\square$ Board -					2.00 Nos
(22) 600x450mm $\square$ Board -					2.00 Nos
(14) P/L Boulder apron for b/c protection with stone boulder - - - - - left					
D/C $1 \times 3.75 \times 2.30 \times 0.30$ -					2.5875 m ³
$1 \times 6.15 \times 0.30 \times 0.60$ -					1.107 m ³
U/C $1 \times 3.75 \times 1.86 \times 0.30$ -					2.0925 m ³
					5.787 m ³
(15) Painting, Line, desks, Arrow on road in Two Coats - - - - left					
$2 \times 10 \times 30.0 \times 0.100$ -					60.0 m ²
$2 \times 5 \times 25.0 \times 0.100$ -					25.0 m ²
					85.0 m ²
28/01/22					

ABSTRACT OF COST

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
All work Const. of Road from Rao Road Pasokya to Chakla Gopal Tha under MMSY-SL					
Agency: Parkaj Kumar. Laskari, Udaipur					
Agm No- 15 2/30/2017-18					
Date of Est- 15.02.2018					
Date of Comp- 14.11.2018					
Act. Date of Comp					
① Setting out the work with B.M. Pillars and R/pillars - - - - -					
Qmty 0.745 km					
@ Rs 12970.37/km - Rs 9662.92					
② Clearing and grubbing road land by manual weeds - - - - -					
Qmty 0.477 Hact					
@ Rs 45893.52/Hact - Rs 21891.20					
③ Const. of embankment with approved material obtained from borrow pits lead upto - - -					
Continuation					31553=91

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) Dismantling of existing structure like Culvert, bridge, R/wall - - -					
— — — all					
(i) P.C.C					
V.M.B.P. 33 Qty 0.75 m ³					
@ Rs 436 = 67/m ³ ———					Rs 327 = 35
(ii) R.C.C					
V.M.B.P. 33 Qty 1.68 m ³					
@ Rs 982 = 74/m ³ ———					Rs 1617 = 00
(iii) Cement Mortar					
²⁴ V.M.B.P. 33 Qty 24.25 m ³					
@ Rs 209 = 45/m ³ ———					Rs 5783 = 89
					4850507 = 64
Less below @ 10% — Rs					485050 = 76
					4365456 = 88
Less previous bay — Rs					3387819 = 00
					977637 = 88
Bay Rs					977638 = 00
Stamp 27/01/23 08	27/01/23 08				C + P 27/01/23 08