

MNGSY (Gen)

const of Road: ARA MAIN CANAL

ROAD TO ENGLISH PURVI

Schedule XLV Form No. 134.

PIRO

DIVISION

TARRARJ

SUB-DIVISION

Name of Contractor: Sri Saroj Kumar Singh.

Measurement Book

622

Agreement No:- 16/SBD/MNGSY (Gen) 2021-22

Date of start:- 22.12.2021

Date of completion:- 21.09.2022

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Construction of road from				
	to Ara main Canal to English				
	Purvi under M.M. 654 (S.B.)				
Name of agency:	Sri Saroj Kumar Singh				
Agreement No.:	16/S.B.D./M.M. 654 (Gen)/				
	2021-22				
Agreement amount:	Rs. 7688589.00				
Date of Commencement:	22/12/2021				
Contract date of Completion:	21/05/2022				

Measurement-			
(1) Construction of sub-grade and earthen shoulders with approved materials obtained from borrow-pits with all lifts and load, transporting to site, spreading, grading to required slope and compacted to meet the requirement etc. - in all comp. lifts as per Specification and direction of B.O.C.			
(Sub-grade)			
1 x 30.00 x	7.30 x 0.30 =	65.70	cu
1 x 15.00 x	7.30 x 0.30 =	32.85	"
			98.55 m ³

Continuation

(2) Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(A) 1000 mm of pipe					
22.50 m, vide TMB, p-11					
@ R 3636.24 per m					R 81818.00
(B) 600 mm of pipe					
15.00 m, vide TMB, p-11					
@ R 1087.73 per m					R 16316.00
Sub-total					R 3853665.00
Add: 12% G.S.T.					R 462440.00
Add: 1% labour cost					R 38537.00
Add: Seigniorage fee					R 31193.00
					R 46217.00
Sub-total					R 4400859.00
Deduct: 0.66% as per					R 4388835.00
Agreement					R 22966.00
Sub-total net amount					R 4359869.00
Deduct: Previous Payment					R 1636299.00
Bill amount					R 1607253.00
Net Amount					R 275235.00
03/08/2023					
T.E					
AE					

Continuation