

MD. Saib Hossain to P.M. Md. Dharmpur to
Kharke.

Schedule XLV-Form No. 134

P.M. (SC)

P.M. Hossain to P.M. Puri DIVISION

2914

P.M. Hossain to P.M. Bokhar SUB-DIVISION

Agency: - Chandabibi Chandabibi Puri,

MEASUREMENT BOOK

1st of the month 12/11
measurements

Name of work -

Location of work -

Agency by which work is executed -

Date of measurement -

Time and date of agreement -

(To be filled in by the person in charge of the work at the commencement of the work and to be filled in by the person in charge of the work at the completion of the work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/10/10 - Constn of					
Pd. Panchayat. Social House					
to PM 45Y Rd. Dharmpur					
to 1st class in Bolchra					
Office under PM 45Y.					
M/Agency - Chandrabibha					
Constn Pvt. Ltd.					
At + Po - Chintamanpur					
Manikani					
Agreement No - 133SD/2021-22					

Date of start - 15.2.22	
Date of Comp. - 14.11.22	
Item 1 Piv & Fixing	
of working bench mark	
do do all Comp. 20h.	
Qty - 0.55 km.	
(2) Piv & Fixing reference	
pillar do do all Comp.	
20h. Qty - 0.55 km	
(3) Constn of embank -	
ment with approved	
material obtained from	
boracut pit do do -	
all Comp. 20h.	

Continuation


ABSTRACT OF COST.

Sch. XLV Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L	B	D	
① Piv. & fixing of working - bench mark. TMB, page (1) Qty - 0.55 @ 1.40/15.40/1cm = 1. 220820					
(2) Piv. & fixing reference pillar. TMB, page (1) Qty - 0.55/1cm. @ 1.1845.98/1cm = 1. 101520					
(3) Constn of embankment. TMB, page 4) (a) lead 100m. Qty - 88.27m @ 1.132.15/m³ = 1. 1343020					
(b) lead 1000m. Qty - 163.08m @ 1.190.57/m³ = 1. 3107820					
(4) Constn of Subgrade. TMB, page (4) Qty - 1104.42m @ 1.191.72/m³ = 1. 21178520					
(5) Constn of W.B hrs in BT portion. TMB, page (3) Qty - 291.24m @ 1.2878.90/m³ = 1. 83845120					
(6) Constn of W.B hrs in PCC portion. TMB, page (4) Qty - 54.15m @ 1.2878.90/m³ = 1. 1558920					
Continuation					
Total 1. 125385920					

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(7) PIV & laying WBM JT in BT portion.					
TMB, page (3) Qty - 109.21 m ³					
@ R. 3501.77 / m ³ =					R. 382428.1
(8) PIV & laying WBM JT in PCC portion.					
TMB, page (4) Qty - 40.61 m ³					
@ R. 3501.77 / m ³ =					R. 142207.20
(9) PIV & fixing typical type masonry logo sign board. TMB, page (4) Qty - 02 nos					
@ R. 9576.80 / each =					R. 19154.20

Total R.	1797648.20
Add 12% W.T	R. (+) 215718.20
Add 1% labour W.T	R. (+) 17976.20
Add 9 F	R. (+) 4760.20
Total R.	2078942.20
0.11% (295)	R. (-) 2287.20
Total R.	2076655.20

 25/7/23
 with 25/07/23
 A.E.

Final Statement.