

Head - mmgsy SC

Schedule XLV-Form No. 134

KOPA MUKHYA SADAK TO LOKMANYA CHOWK

R.W.D. WORKS - DIVISION
Sionri Bateh Hyampur

R.W.D. WORKS - SUB-DIVISION
Sombarsa

MEASUREMENT BOOK

No- 812

JE EVAM JYOTI CONST

7th on A/C bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) N/W:- kopa mukhya Sadak					
to Lokmanya Chowk Chowk.					
2) Agency:- Jeevan Jyoti.					
3) Agreement No:- 1805BD/2020-21					
4) Date of commencement:- 12/08/20.					
5) D.O. Completion - 11/08/2021.					
6) Actual date of comple:- 07/12/2022					

Handwritten signature
11/12/22

Abstract of cost			
[1/1] Providing & fixing			
working benchmark-			
Qty - 02 Nos (V.P. 88/603)			
@ 4149.29/each			₹ 8298.00
[2/2] Constn of Refn pillars.			
Qty - 5.0 Nos (V.P. 88/603)			
@ 1889.24/each			₹ 9446.00
[3/2] Clearing & grubbing			
of road land.			
Qty - 0.896 Hect (V.P. 88/603)			
@ 51183.76/Hect			₹ 45816.00
Continuation			63560.00

9 B/F - 74,55,014.00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

@ 7127.15/m³ — 2 31217.00

[39/39] S/P/placing of HYSD

bars -

Qty - 0.356 MT (V.P. 96/603)

@ 46781.78/MT — 2 16654.00

[40/40] Providing PCC M20 in

parapet

Qty - 4.0 m³ (V.P. 96/603)

@ 5950.63/m³ — 2 23803.00

[41/41] Painting on parapet

wall.

Qty - 27.65 m² (V.P. 96/603)

@ 97.19/m² — 2 2687.00

[42/42] Providing drainage

spouts.

Qty - 04 NOS (V.P. 96/603)

@ 403.00/each — 2 1612.00

[43/43] Providing & laying

irrigation pipe -

Qty - 5.0 RM (V.P. 97/603)

@ 9509.00/RM — 2 47545.00

Continuation

7819295.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B/A —			78,19,202	00	✓
Add 12% GST + 1%			10,16,508	00	✓
Labour cen			88,35,808	00	✓
less 10% below (-)			8,83,580	00	✓
			79,52,228	00	
less Prev. payment (-)			74,92,042	00	
			5,36,181	00	
			5,00,178	00	✓
Sub 14/07/23 SE Ctl 28/7/23 SE 21-07-2023 ME					