

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल-बलिया।

Email id- eebaliya@gmail.com

पत्रांक 714(अनु०).

बलिया, दिनांक 21-08-2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, बलिया।

सेवा में,

नोडल MMGSY,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

MMGSY (SC) योजनान्तर्गत Kailu Sharma to Awadh Tirhut road पथ में वास्तविक पूर्णता की तिथि एवं वास्तविक भुगतान की राशि सुधार कर MIS में प्रविष्टि अद्यतन करने के संबंध में।

महाशय,

उपर्युक्त विषयक पत्र के आलोक में सूचित करना है कि MMGSY (SC) योजनान्तर्गत Kailu Sharma to Awad Tirhut road पथ में वास्तविक पूर्णता की तिथि 17.09.2021 एवं भुगतान की राशि 39.36062 लाख रु० अंकित है (MIS की प्रति संलग्न)। जबकि मापी पुस्त के अनुसार वास्तविक पूर्णता की तिथि 28.05.2022 एवं अद्यतन भुगतान की राशि 65.55663 लाख रु० है (मापी पुस्त की सत्यापित छायाप्रति संलग्न)।

अतः अनुरोध है कि उक्त वर्णित योजना हेतु MIS पर वास्तविक पूर्णता की तिथि 28.05.2022 एवं अद्यतन भुगतान की राशि 65.55663 लाख रु० अंकित करने की कृपा की जाए।

अनु० :- यथोक्त।

विश्वासभाजन

R2
21/8/23
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बलिया।

Kaile Sharma to Aluadh
Tirhut Road.

Schedule XLV-Form No.-134

Executive Engineer
RWD Works Division Ballia

Att-At-
Rz

21.08.23.

Balia

DIVISION

Schobhary. Karmal

SUB-DIVISION

MEASUREMENT BOOK

460/2018-19

18th on A/C bit

S

EF

CR
AS
DS
T
V

Sch. XLV-Form No. 134

3

Record Entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const ⁿ of Road					
from Kailu Sharma					
to Awadh Tirkhat Road.					
Head	mmgsy (sc) $\frac{1}{2}$ m $\times$ 1.095 km				
Agency	Sri Rameshwar yadav				
	At Pak-haul, P.O. Khidirhat				
	Dist - Begusar				
Agg. no	11/ABD/mmgsy/sc/2020-21				
Date of Commencement	18/09/2020				
Date of Completion	17/09/2021				
Rate on Agg.	0.53% on Schedule rate				

1) Provide & fix working
Bench mark do
do complete job
 $36 \times 30 \text{ m} \times 15 \text{ m} = 1095 \text{ m}$
ie = 0.095 km

2) Clearing & grubbing road
land do do complete
Job of 1/2

$2 \times (36 \times 30) + 15 \times 150 = 3285 \text{ m}^2$
ie = 0.33 Hect

Attched

Rr 21/8/23.
Executive Engineer
RWD Works Division Ballia

R. C.
Tintw 20

In re gene (n)	Particulars	Details of actual measurement				Contents of area
		No.	L.	B.	D.	
						B. A. S 57,76,439=0
(b)	15/25) Planting of trees					
(c)	Q1 - V.P. - 21/12					37.00 m
(c)						@ 5802.64/ha R 29,698=0
	14/26+28) Proj. for 7 mm GSY					
	29-30) Project for 10 mm GSY					
	(Main + Cit. + Main)					
	Q3 - V.P. - 21/11					3 m
						@ 8748.41/ha R 26246=0
						R 58,32,383=0

Less 0.53% below GR 30,912=0

R 58,01,471=0

Add 12% GST B 696,177=0

Add 1% Lab G.S. B 58015=0

B 65,55,663=0

Less Dividend bill

Utd Page (15) B 39,36,062=0

B 26,19,601=0

1 - Main work has
been completed as per
Agreement dated 25/5/22

1 (N) 11/5/22
AE

11/5/22
J.E.

25/5/22 Continuation 99

Attested

Rz 21/8/23

Executive Engineer
RWD Works Division Ballia

In
ge
(:

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S. Fee					Calculated
(1) Earth	1690.67				6576.20
(II) G.S.P.	30	325 m			1406.20
(III) W.B.M.	70	2 m			4281.20
(IV) C.C.P.	231.49	m			12575.20
					525,058.20

Material Statement

(I) Earth	1998.803 m	@ 30 =	65960.50
(II) Stone Agst	325.95 m	@ 150 =	48892.50
(III) Course Sand	115.10 m	@ 75 =	8632.50
(IV) Screening	19.65 m	@ 150 =	2947.50
			1,26,433.20

Memo of payment

SD @ 8%	—	2,09,568.20
IT @ 1%	—	26196.20
CGST @ 1%	—	26196.20
SGST @ 1%	—	26196.20
LCess @ 1%	—	26196.20
Royalty	—	1,26,433.20
S Fee	—	25058.20
TE	—	261,960.20
Pay to Com	—	18,91,798.20
Total	—	26,19,601.20

Passed for ₹ 26,19,601.20 (Rupees twenty six lakh ninety thousand and one only)

Executive Engineer

RWD Works Division Balia

Continuation

29.03.23

Attached

Rz 21/8/23

Executive Engineer
RWD Works Division Balia

Division Name: HQ		Month: August, Year 2023																	
Year	Name of the Road (English)	Length	Name Of Contract or	Contractor Reg. No.	Administrative Approval			Tender		Agreement		Date of Completion	Date of Work Order	Expenditure		Actual Date of Completion	Completed or Not	Block Name	SCHE ME
					Total	KM	Date	Amount (In Lacs.)	Date	Main Work Amount (Lac.)	Date			Grand Total					
2019-20	Kailu Sharma To Awad Tirthut Road	1.095	Rames hwar Yadav	117536	79.47000	1.095	25.09.2019	77.83000	03.01.2020	74.27639	18.09.2020	17.09.2021	18.09.2020	39.36062	17.09.2021	Complete	Sahebpur Kamal	MMGSY[SC]	