

MR-3054 - Pakari chowk to Rampur Gangawali
Bela Tak.

Schedule XLV Form No. 134.

Darveshwar Nath construction

Sitambarhi

DIVISION

Rige

SUB-DIVISION

Measurement Book

3702

2nd and Final Bill

Abstract of 32 cont.
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
From Pakhri chauri to					
Camp 4 - Gangay Bha-tak					
Under Scheme - MR-3054					
Name of Agency - District - North					
Agreement No - 16 MBP/2021-22					
Agreement Amount - 54278904.00					
Date of Commencement - 16/11/22					
Date of Completion - 15/08/23					
Actual date of Completion - 28/06/23					
①					
1 Clearing and grubbing road					
and all comp. job.					
0.851 Hectare @ RT MBP - (2) 51 - ①					
@ Rs. 59120.00 / Hct. Rs. 50311.00					
②					
2 Cont. of Subgrade and					
earth should be with					
approved material obtained					
from borrow pit level upto					
1000m all Complete job.					
1673.81 m³ @ RT MBP - (2) 51 - ②					
@ Rs. 237.50 / m³ Rs. 397530.00					
③					
3 Plv G.S.B with stone					
metal all complete job.					
205.22 m³ @ RT MBP - (2) 51 - ③					
@ Rs. 2638.69 / m³ Rs. 541512.00					
C.O. Rs. 989353.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ 4 p/v w.B.M. Grade-2 with stone metal all comp. job.					
186.38 m ³ OUTMBP-(22) st-④					
@ RS. 5151.23 / m ³ RS. 965678.0					
⑤ 5 p/v w.B.M. Grade-3 with stone metal all complete job					
257.22 m ³ OUTMBP-(22) st-⑤					
@ RS. 4976.13 / m ³ RS. 1279960.0					
⑥ 6 p/v primer coat with bitumen emulsion (SS-1) all comp. job.					
2930.91 m ² OUTMBP-(22) st-⑥					
@ RS. 59.30 / m ² RS. 173803.00					
⑦ 7 p/v tank coat with bitumen emulsion (RS-1) all complete job.					
12323.77 m ² OUTMBP-(22) st-⑦					
@ RS. 20.18 / m ² RS. 248693.00					
⑧ 8 p/v 20mm thick mix scal. surface all complete job.					
2930.91 / m ² OUTMBP-(23) st-⑧					
@ RS. 255.56 / m ² RS. 749023.00					
⑨ 9 p/v S.D.B.C with bitumen (5-65) all comp. job.					

B.F.RS-184-00978.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Complete job.					
33.39 m ² @VTMBP-(27) SI-	(27)			27	
@RS. 712.50 / m ² RS.					23790.00
(28) 28 p/v guide post all					
Complete job					
8 NOS @VTMBP-(27) SI-	(27)			28	
@RS. 628.94 Each RS.					5032.00
(29) 29 p/v B/w C.M (1:3)					
all comp. job.					
11.62 m ³ @VTMBP-(28) SI-	(28)			29	
@RS. 6041.25 / m ³ RS.					70199.00
(30) 30 p/v 15mm thick C.P					
with C:M (1:4)					
all comp. job.					
234.80 m ² @VTMBP-(28) SI-	(28)			30	
@RS. 211.20 / m ² RS.					49590.00
(31) 31 p/v two coat painting					
all complete job.					
201.60 m ² @VTMBP-(28) SI-	(28)			31	
@RS. 114.73 / m ² RS.					23130.00
					RS. 185727.19.00
ADD G.S.T @ 12% @ RS.					2228726.00
ADD L.C.E.S @ 1% @ RS.					185727.00
ADD S.F. @ 10% of					
2196551.00 @ RS-					219655.00
					RS. 21206827.00
Less For 0.27% below as per					
approximate (-) RS-					57258.00
Less Previous payment VTMBP-30 (-)					RS- 21149569.00
					RS- 21149569.00
Certified that work has been comp. as per estimate and specification.					payable 0.00 (Nil)

11-08-23

J.E.
Riga

Continuation

A.E.

2nd/NIL Ball-

Up to Date Memo - 21149560
Less Previous Memo - 21149560

Balance - NIL

NIL

Passed for RS NIL only

Aug 16/8/23
Executive Engineer
R & D Works Division
Sagarin
16/8/23