

संवेदक- श्री राम पुराण यादव

MMDSR (S.C.) सोनग अंशत- Saini Harijan Tol
To Maini under (S.C.)

Schedule XLV-Form No. 134

पुष्पक

DIVISION

पुष्पक

SUB-DIVISION

M. B. No - 264

2020-2021

MEASUREMENT BOOK

प्रमाणित किया जाता है की इस मापी पुस्त
पंजी में मशीन द्वारा मुद्रित - 100 (एक सौ)
पृष्ठ हैं जो सहायक अभियन्ता, ग्रामीण
कार्य विभाग, कार्य अवर समूह, फुलपरास
को निर्गत है।


Executive Engineer
Rural Works Department,
Works Division Phulparas
Ram
03/03/2021

Sch. XLV - Form No. 134

फुलपरास DIVISION
फुलपरास SUB-DIVISION

Measurement Book

M.B. No. 264
2020-2021

Name of Officer Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry Ram
03/03/2021

Date of last entry _____

MMASRY (S.C.) योजना अंतर्गत - Saini Harijan Tal To Maini

1st on 7c bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road from Saini Harigan Tol to Maini under MMASy (SC)					
Agency:- Ram Pukar Yadav.					
Agreement No 41330/2020-21					
Date of Commencement:- 03.03.2021					
Date of Completion :- 02.12.2021.					
Date of Measurement.					
Date: 7/2/2023					
(1)	Providing & fixing of reference Pillar.				7 Nos
(2)	clearing & grubbing of Road land including uprooting.				
	20 Nos	30.00m	3.50 (av).		2100 m ²
	8 Nos	30.00m	3.50 (av).		840 ✓
	1 Nos	16.00	3.50 (av)		56 ✓
			OR 0.30 Hect.		2996.00
(3)	Dismantling of bricks existing				
	2 Nos	2 x 5.42m	20.00m	17.33 m ³	
(4)	Dismantling of existing structure.				
	1 x	4.07	1.0 x 0.50		0.60 m ³

Continuation

2nd & final bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road from					
Saini Harizan Tol to Maini under M/1651/50					
Agency:- Rampurkay yadav.					
Agreement No 41 SBD/2020-21					
Date of commencement :- 03.03.2021					
Date of completion :- 02.12.2021 As per					
Date of Actual completion:- agreement.					
Date of Measurement :-					
(1) Constn of Granular Sub					
base by well graded Mat					
width ----- E/y					
1 Nos	30.07	3.15	0.100	9.95 M ²	
1 Nos	30.07	3.15	2.75	0.100 = 10.35	
1 Nos	30.07	3.75	3.15	0.100 = 10.35	
1 Nos	30.07	3.15	0.100	9.45	
1 Nos	30.07	3.15	2.10	3.15 = 8.69	
1 Nos	30.07	3.05	2.40	3.75	0.100 = 9.20
1 Nos	30.07	3.75	2.75	0.100 = 9.75	
1 Nos	30.07	2.75	2.45	0.100 = 7.30	
1 Nos	30.07	2.45	2.40	0.100 = 8.78	
1 Nos	27.07	3.40	0.100	6.48	
				88.71 M ²	
				limited to 75.75 M ²	
Total					
01.10.2023					
R					
(2) Providing & laying					
50 mm spreading & com					
padding ----- E/y					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost:-					
(1) Providing & fixing of Reference Pillar.					
7 Nos		Vide TMB			
		P-7			
		@ R 2561.75/each - R			17,934.00
(2) clearing & grubbing of Road land including uprooting ----- E/L					
0.30 Hect		Vide TMB			
		P-7			
		@ R 52770.33/ Hect R			15891.00
(3) Dismantling of existing structure.					
17.23 M ³		Vide TMB			
		P-3			
		@ R 235.98/M ³ - R			4070.00
(4) Dismantling of existing structure.					
0.60 M ³		Vide TMB			
		P-8			
		@ R 417.39/M ³ - R			250.44
(5) Removing of all Types of H.P. ----- E/L					
5.00 M		Vide TMB			
		P-8			
		@ R 18113/M - R			905.60
(6) Consol of embankment with materials obtained from borrow pits with all levy & cost ----- E/L					
(i) For 1000 M load.					

R. 39,071.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R 60	15,912.00
				R - 7	21,897.00
				R -	60,154.00
			S.F. -	R -	56,807.00
				R 68	54,224.00
Deduct 15.67% as per contract				R 10	75,428.00
				R 57	78,796.00
Less previous bill Vrt				R 31	50,290.00
				R 26	28,506.00
Less					
9.10.03					
JE					
Subscribed					
9.10.03					
AE					
Certified that					

The work has done as per R. v. D.

Specified

Less
9.10.03
JE

Continuation