

MMSSY (Gen)

Schedule XLV-Form No. 134

कार्य-समूहों के माध्यम से समूहों द्वारा
कार्य-समूहों के माध्यम से समूहों द्वारा

Executive Engineer
R.W.D. Work Div. Moharia

श्री-दत्त प्रसाद सिंह, (सहायक अभियंता) DIVISION

कार्य-अभ्यर्थी या मोहरीयाँ

संवत् २०७६-७७ ई. १०-११ दिनांक SUB-DIVISION

गु. नं०- 19 SBD/20-21 MB No-571

MEASUREMENT BOOK

IVTH & FINAL BILL

31

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Name of work:- Construction of road</u>					
<u>from Samhuta Canal road to</u>					
<u>Samhuta bari Jan tal.</u>					
<u>Agency:- Kucha Construction Pvt Ltd.</u>					
<u>Agreement No:- SBD-19/2021-22</u>					
<u>Date of start</u>					
					20/07/2021
<u>Date of Completion</u>					
					19/07/2022
<u>Date of measurement</u>					
<u>:- RECORD MEASUREMENT:-</u>					
<u>1 WB mgs3- providing</u>					
<u>laying spreading &</u>					
<u>compacting Stone</u>					

as per E/s

PCC Portion

$$2 \times 30.00 \times (3.75 - 3.00) \times 0.10 = 4.50 \text{ m}^3$$

$$1 \times 15.00 \times (3.75 - 3.00) \times 0.10 = 1.13 \text{ m}^3$$

B.T. Portion

$$1 \times 21.00 \times 3.75 \times 0.075 = 5.91 \text{ m}^3$$

PCC Portion

$$2 \times 30.00 \times 3.75 \times 0.075 = 16.88 \text{ m}^3$$

$$1 \times 15.00 \times 3.75 \times 0.075 = 4.22 \text{ m}^3$$

$$\text{Qty.} = 27.01 \text{ m}^3$$

12/09/23
JE

12/09/2023
AE

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing PCC m/s in substructure — do — do as per E/I					
Qty Vide TMB P. 28 Item 17					
33.48 m ³ @ Rs 600.52/m ³					Rs 227715=00
② Providing & laying RCC WP 1000 mm dia pipe for Culvert. — do — do as per E/I					
Qty Vide TMB P. 28 Item 18					
7.50 m @ Rs 3612.24/m					Rs 27092=00
③ Plantation of tree & their one year maintenance — do — do as per E/I					
Qty Vide TMB P. 34 Item 7					
61.0 Nos @ Rs 842.36 each					Rs 51384=00
					Rs 9793141=00
Add GST 12%					Rs 11,75,177=00
Add Labour Cell 1%					Rs 97931=00
Add S.F.					Rs 136501=00
					Total Rs 1,12,02,750=00
Less 27.31% as per agreement					(-) Rs 30,59,471=00
					Rs 81,43,279=00
Less III rd on Arch bill					(-) Rs 74,49,913=00
					Rs 6,93,366=00

Vide TMB P. 29 Continuation

P. Ramesh
16/10/23
JE

A

16/10/2023
AG