

1st on A/c bill:-

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Comp. of road from				
	RCD Manthawar Road				
	to Bhadsem to RST				
	Bisha under mmsy (HDB).				
Assessment:-	02 mmsy (HDB)/SBD/22-23.				
Agency:-	Sri Satish Kumar, Newada				
Date of start:-	06.07.023.				
Date of completion:-	05.07.024.				

Date of measurement					
					:- 14.08.023
Date of end of:- 14.08.023					
① Provided & fixed of					
working bench mark - - -					
② Benchmark pillars - - -					
					:- 1.00 No.
③ Reference pillars - - -					
					:- 3.00 Nos.
④ Dimensions of existing					
⑤ earth work in excavation					
structure like culvert - - -					
bas foundation - - -					
one					
as HP culverts - - -					

Continuation

PCC - $3.50 \times 1.54 \times 0.150 = 0.810 \text{ m}^3$.

B/W - $2 \times 6.20 \times \left(\frac{0.4 + 0.25}{2} \right) \times 3.00 = 30.69 \text{ m}^3$.

H.P - $2 \times 2.50 \text{ m} = 5.00 \text{ m}$.



Sch.XLV-Form No. 134

[illegible]

scale of measurement					
					- 26.10.023
Date of entry:-					26.10.023
① Cons. of GSB by provided					
well sorted materials - - -					
Gravel length -					
					$11 \times 30.00 \times 3.75 \times 0.100 = 123.75 \text{ m}^3$
					$1 \times 10.00 \times 3.75 \times 0.100 = 3.75 \text{ m}^3$
					$1 \times 30.00 \times \left(\frac{3.75 + 5.50}{2} \right) \times 0.100 = 13.875 \text{ m}^3$
Gravel length -					
					$15 \times 30.00 \times 4.05 \times 0.200 = 364.50 \text{ m}^3$
					$1 \times 30.00 \times \left(\frac{6.50 + 4.05}{2} \right) \times 0.200 = 31.65 \text{ m}^3$
					Total: 537.525 m ³
26.10.023					
IF					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Adjusted of area					
① P.S.F. of workshop benchmark pillars					
② Benchmark pillars					
1.00 No. (vide P-01)					
@Rs. 4485.54/each					= Rs. 4486.00/-
③ Reference pillars					
3.00 Nos. (vide P-01)					
@Rs. 2070.95/each					= Rs. 6213.00/-
② clearing & stubbing road land included					

0.521 Hec. (vide P-03)					
@Rs. 72697.86/Hec					= Rs. 37876.00/-
③ cutting of trees including cutting of trunks					
① Girth above 300mm to 600mm					
8.00 Nos. (vide P-03)					
@Rs. 345.76/each					= Rs. 2766.00/-
② Girth above 600mm to 900mm					
2.00 Nos. (vide P-03)					
@Rs. 606.08/each					= Rs. 1212.00/-
④ cons. of embankment with					

5,6

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
22.50 m (vide P-03)					
@ Rs. 7644.50/m					= Rs. 172001.00/-
Total:					Rs. 3824829.00/-
Add. 1st @ 18% : (Rs.)					Rs. 688469.00/-
Add. LC @ 1% : (Rs.)					Rs. 38248.00/-
Add. S. Fee (vide P-7) : (Rs.)					Rs. 98787.00/-
Total:					Rs. 4650333.00/-
Less 10% as below :					(-) Rs. 465033.00/-
					Rs. 4185300.00/-
 30-11-023 JE					

Material statement

- (i) E/W - 2074.89 m³
 (ii) C. & G. - 245.634 m³
 (iii) Stone Metal/chips/screening
 :- 906.989 m³
 (iv) cement :- 41.22 MT.


 30-11-023
 JE

Continuation