

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of road from parishad pulic to parishad Rajput talga.					
Agency = Vikas Kumar Varma.					
Agreement No = 41535/2021-22					
Date of Commencement = 25-6-2021					
Date of work comp = 24-6-2022					
Date of entry = 10-11-2023					

① pvc and laying primer					
Coat with bitumen emulsion (55%)					
$1 \times 30m \times 5.50 + 3.75 = 138.75m^2$					
$10 \times 30m \times 3.75 = 1125m^2$					
$2 \times 30m \times 3.75 + 4.50 + 3.75 = 240m^2$					
$10 \times 30m \times 3.75 = 1125m^2$					
$2 \times 30m \times 3.75 + 4.50 + 3.75 = 240m^2$					
$10 \times 30m \times 3.75 = 1125m^2$					
$2 \times 30m \times 3.75 = 225m^2$					
$1 \times 40m \times 3.75 + 5.20 = 179m^2$					
$= 4397.75m^2$					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
26.04	(Vide Tomb pg - (43)/3)			
	@ Rs 436 = 01/4			Rs 11336 = ∞
(28) 95	Masterup with cov (1:4)			
	Complete Job			
43.5242	(Vide Tomb pg - (43)/4)			
	@ Rs 181 = 67/42			Rs 7906 = ∞
			Rs	1,32,87,506 = ∞
	Add 12.7.45 (+)			15,84,501 = ∞
	Add 1.1.00 (+)			1,32,875 = ∞
	(A) — Rs			1,50,14,882 = ∞
	Add update S. fee @ 10%.			
(i)	E/W = 3618.8343			
	3618.83 × 23.78 × 10% =			8606 = ∞
(ii)	W/SB = 827.3543			
	827.35 × 475.51 × 10% =			39341 = ∞
(iii)	WBM 42.3 = 625.5043			
	625.50 × 637.37 × 10% =			39867 = ∞
(iv)	M.SS = 4397.7542			
	4397.75 × 12.69 × 10% =			5581 = ∞
(v)	PCC M-30 = 640.5643			
	640.56 × 543.19 × 10% =			34795 = ∞
(vi)	Plaster (1:4) = 43.5242			
	43.52 × 158.34 × 10% =			689 = ∞
(vii)	PCC (M-20) = 30.60743			
	30.607 × 535.51 × 10% =			1639 = ∞
	Total Update S. fee		Rs	1,30,518 = ∞
	B/F (A) — Rs			1,50,14,882 = ∞
			Rs	1,51,45,400 = ∞

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B/F		Rs 1,51,45,		400 = ∞
	less 0.25% below(-)				37,864 = ∞
			Rs 1,51,07,		536 = ∞
	less prev. payment(-)		1, 14, 25,		397 = ∞
			Rs 36,82,		139 = ∞
<u>Amount</u> <u>2-12-2023</u> <u>Update Material Statement</u>					
(i)	E/W	=	3618.83	y ³	
(ii)	L.Sand	=	327.55	y ³	
(iii)	C.Sand	=	306.72	y ³	
(iv)	Stone Agg	=	2328.79	y ³	
(v)	Bricks	=	5732	nos.	
(vi)	SS ₁	=	3.738	MT	
(vii)	RS ₁	=	1.209	MT	
(viii)	Bitumen	=	7.68	MT	
(ix)	W.Plastic	=	0.668	MT	
<u>Amount</u> <u>2-12-2023</u> <u>OK</u>					