

Schedule XLV-Form No. 134
PACHKHANDA IBRAHIMPUR TO GIANHAULI
PATH (Mmgsy-NBD-Boicks) **DIVISION**

Executive Engineer
Rural Works Dept.
Works Div. Mathura

Mashdakh

SUB-DIVISION

J.K And COMPANY

MEASUREMENT BOOK

950

1st And Final Bill

1.

Name of work -



Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from Pachkherda Ibrahimpur To Gangauli Uttar tola (NDB-Brick)					
Name of Agency:- J.K & Comp.					
Agreement No:- 04/MMGSY NDB-Brick /SBD/2023-24					
Agreement value:- 24,71,609 = 60					
Date of start :- 21.09.2023					
Date of Comp(-):-					
Date of Entry :- 7/11/2023					
1) Box Cutting :- Excavation for Roadway in Soil-					
$2 \times 8.103 \times 30.0 \times 0.525 \times 0.10 = 25.20 \text{ m}$					
Limit Qty = 19.50 m ³					
2) Construction of Embankment with approved material - the 60% Qty from Excavated material from Box -					
then. $19.50 \text{ m}^3 \times \frac{60}{100} = 11.70 \text{ m}^3$					
 07/11/2023  09/11/23 A-E					
Continuation					

SE Continuation

ABSTRACT OF COST

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1) Setting out Pillars - Qty = 0.260 Km (vide TMB Pg-2) @ 15,331.05 Rs/Km — Rs 3,986 = 0					
2) Clearing & Grubbing Rd Land (By manual means) Qty = 0.18 Hect (vide TMB Pg-2) @ 72,497.88 Rs/Hect — Rs 13,231 = 0					
3) Box Cutting — Qty = 19.50 m ³ (vide TMB Pg-1) @ 103.85 Rs/m ³ — Rs 2025 = 0					

4) Const. of Embankment with approved material Deposited from R/W Cutting Qty = 11.70 m ³ (vide TMB Pg-1) @ 60.57 Rs/m ³ — Rs 709 = 0					
---	--	--	--	--	--

5) Construction of Sub-grade and Earthen shoulders — Qty = 62.925 m ³ (vide TMB Pg-2) @ 261.68 Rs/m ³ — Rs 16,466 = 0					
--	--	--	--	--	--

6) Const. of Granular Sub- Base (G.S.B) with well — Qty = 19.70 m ³ (vide TMB Pg-3)					
--	--	--	--	--	--

Continuation
@ 4389.16 Rs/m³ — Rs 86,467 = 0

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
7) P/V, Laying, Spreading & Compacting of WBM-4 th					
Qty = 73.80 m ³ (vide TMB, Pg-3)					
@ 6,157.32 Rs/m ³					Rs 4,54,410 = 0
8) Construction of Cement Concrete Pavement (CCP)					
Qty = 157.44 m ³ (vide TMB, Pg-4)					
@ 9,788.82 Rs/m ³					Rs 15,41,152 = 0
9) Kilometer Stone					
(i) Ordinary Km Post					
Qty = 2.0 nos (vide TMB, Pg-4)					
@ 3,173.91 Rs/no					Rs 6,348 = 0
(ii) 200mm Stone					
Qty = 2.0 nos (vide TMB, Pg-4)					
@ 869.63 Rs/no					Rs 1,739 = 0
10) (i) Providing & fixing Logo of Project Rs Per day + Citizen Int. Board + Maint. Board					
Qty = 3.0 nos (vide TMB, Pg-4)					
@ 11,551.56 Rs/no					Rs 34,655 = 0
11) Boundary Pillars/Ground Post					
Qty = 4.0 nos (vide TMB, Pg-5)					

Continuation
 @ 717.73 Rs/no — Rs 2,871 = 0

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
12 > Traffic Signs.					
(i) 600mm Equilateral Triangle —					
Qty = 2.0 nos (vide TMB, Pg-5)					
@ 2,043.56 Rs/no —					Rs 4,087 = ∞
(ii) 600mm Circular.					
Qty = 1.0 no (vide TMB, Pg-5)					
@ 2,111.38 Rs/no —					Rs 2,111 = ∞
(iii) 600mm x 450mm Rect.					
Qty = 1.0 no (vide TMB, Pg-5)					
@ 2,104.44 Rs/no —					Rs 2,104 = ∞
13 > Road Marking with					
Hot Applied Thermoplastic					
Compound with Reflecting					
Glass Beads on C.P. do					
Qty = 52.00 m ² (vide TMB, Pg-5)					
@ 978.61 Rs/m ² —					Rs 50,888 = ∞
Total = 22,25,249 = ∞					
Add GST @ 18% (+) =					4,00,545 = ∞
Add L.C. @ 1% (+) =					22,252 = ∞
Add S.F. @ 10% (+) =					27,336 = ∞
Total = 26,75,382 = ∞					
<i>[Signature]</i>					
11/12/2023					
J.E					

Continuation