


प्रमाणित किया जाता है कि इस मापी पुर-
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल... को निर्गत
किया जाता है।


03/06/22
नगरपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, काठमाडौं
03/06/22

Schedule XLV- Form No.- 134.

DIVISIUN

SUB-DIVISION

MEASUREMENT BOOK

No. 2769

Name of officer

Date of fist entry

Date of last entry

प्रमाणित किया जाता है कि इस मापी पुर.

1st on A/c Bill

Name of the work-
Situation of work-
Agency by which work is executed-
Date of measurement-
No. and date of agreement-

(These four lines should be repeated at the commencement of the measurements relating to each work)

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work :-	Casta dt CDR				
	Road from Chauri				
	Kharra road to Kijar				
	toli (H.M. 50)				
A.No. :-	74-SBD/2021-22				
N/Agency :-	Sri Jaybodd Jha.				
Date of Start :-	13.11.2021				
Date of Completion :-	12.08.2022				

Actual Date of Completion

:- In progress

Work done

① P/L & brick work

Bench Mark Pillar

do do 249.

Qty = 89.12

② clearing & grubbing

Red land (By Mm. 50)

do do 249.

$$1 \times 5 \times 30.00 \times 3.50 (cu) = 525.00 m^2$$

$$1 \times 5 \times 30.00 \times 3.50 (cu) = 525.00 m^2$$

$$1 \times 5 \times 30.00 \times 3.50 (cu) = 525.00 m^2$$

Continuation

Total = 1575.00 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) UP to 100m lead					
Qty = 1271.72 m ³ videl-12					
@ R. 154.07/m ³ - R. 195934.00					
(6.) Castin of 450 (mm)					
do - elg.					
Qty = 526.31 m ³ videl-12					
@ R. 275.25/m ³ - R. 145353.50					
(7.) PIV, levelling, spreading & compacting layer - (3)					
do - elg.					

Qty = 168.76 m ³ videl-12					
75.94 m ³ videl-16					
Total = 244.70 m ³					
@ R. 3848.19/m ³ - R. 941652.00					

(8.) PIV & fixing logo of Project MMUS Sign Board - do - elg.					
Qty = 02 Nos videl-12					
@ R. 10888.81/Nos - R. 21778.00					

(9.) R/W in excavated for trench of structure - do - elg.					
Qty = 89.40 m ³ videl-15					
@ R. 279.09/m ³ - R. 24951.00					

Continuation

Total = 2917260.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10.) PIV PCC M15 grade					
→ a level of course - etc.					
Qty = 13.79 m ³ videl - (15)					
at 5798.04/m ³ = Rs. 79955.00					
(11.) PIV PCC M20 grade					
in sub structure					
do → etc.					
Qty = 101.23 m ³ videl - (16)					
at 6609.48 m ³ = Rs. 669078.00					
(12.) PIV & Launch RCC					
NB pipe for					
Culvert → do - etc.					

Qty = 22.50 m videl - (16)				
at 3826.16/m = Rs. 86089.00				
				/
Total = Rs. 875238.20				
Add @ 12% GST (+) = Rs. 450286.00				
Add @ 1% LC (+) = Rs. 37524.00				
Add S. fee (+) = Rs. 60500.00				
				/
Total = Rs. 14300692.00				
Less @ 13.59% below as per Agreement (-) = Rs. 584464.00				
				/
Total = Rs. 8716228.00				
Less previous payment (-) = Rs. 2578057.00				
Total = Rs. 1138171.00				

Continuation

11/12/23

11/12/23