

4th and final bill

Sch. XLV-Form No. 134

42-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w- Construction of Road from 702 mangal hat water ways to Sai Hasipur Fehsi Sabhan Tak					
Agency - M/s Adishakti Construction Bahadurpur Samastipur					
Agreement No - 08/SB/2020-21					
Date of start - 22-06-2020					
Date of Completion - 21-06-2020					

Actual date of completion - 30-11-2023

① Construction of					
① Reference and Working Bench mark at all Comp.					
6.22km vide TMB P- (22)					
@ 3344.11/km					
Rs- 20,800 = 00					
①① Construction of Reference pillars/ Burjees at all Comp.					
6.22km vide TMB P- (22)					
@ 1574.49/km					
Rs- 9,793 = 00					

Continuation

Rs- 30,593 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18/24) P/ and laying of hot applied thermo- plastic do all comp.					
1237 m ² wide TMB P. (41)					
@ 735.00/m ²					
Rs 9,09,195.00					
Rs 2,51,487.01 = 00					
Rs 2,52,082.64 = 00					
Add (GST + L.Cess) 17%.					
(+) Rs 32,770.74 = 00					
Rs 2,84,853.38 = 00					
Less 10% as per agreement					
(-) Rs 28,485.34 = 00					
Rs 2,56,368.04 = 00					
Less previous payment					
(-) Rs 1,92,18,506 = 00					
Rs 64,18,298 = 00					
<i>[Signature]</i> 30/11/23 SE					

Continuation