

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final Bill</u>					
Name of Work:-	Cont. of road from M.D. Road				
	Anasarth H. Mallik ke Ghar to				
	Makabut 5th ke Ghar (Under MP-3054				
	(NMP-2018)/2022-23				
Batch No:-	MR-N/22-23 Range/06 (TD-120169)				
Project ID:-					
Agency:-	Sanjeev Kumar Singh				
Agreement No.	33/MBD/2022-23				
Date of Commencement	1-29-12-2022				
Time of Completion	09 Months (28.09.2023)				
Approved Rate:-	0.02% Below as per Agreement				
Add (Ges. T. + L. C. & S.)	13% as per Agreement				
Add S. Fee	as per Agreement				

Items of Work					
1) Boundary and fixing of boundary pillars/Guard post 68.00 Nos.					
2) Planting of trees with young Hydrocotyle guard					
by the road side (Avenue trees) =					115.00 Nos.
3) Brick masonry with C.M (1:3) in parapet repair work					
for H.P.C (x 1000 mm) 1 Nos.					
1 x 2 x 6.90 m x 0.40 m x 0.60 m =					3.312 m ³
for R.C.C. Stake culvert 4 Nos. of size (1 x 3.0 m)					
4 x 2 x 6.40 m x 0.40 m x 0.60 m =					12.288 m ³
for R.C.C. Stake culvert 2 Nos. of size (2 x 3.0 m)					
2 x 2 x 7.60 m x 0.40 m x 0.60 m =					7.296 m ³
Qty =					22.896 m ³
4) Plastering with C.M (1:4) on Brickwork in					
substructure of parapet repair work.					
for H.P.C (x 1000 mm) 1 Nos.					
2 x 2 x 6.90 m x 0.60 m =					16.560 m ²
1 x 2 x 6.90 m x 0.40 m =					5.520 m ²
Parapet 1 x 2 x 0.40 m x 0.60 m =					0.960 m ²
Qty =					23.040 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F	
				Qty =	23.040m ²
For R.C.C. Slab culvert 4 Nos of size (1x3.0M)					
Side 4x4x6.40m x 0.60m					61.440m ²
Top 4x2x6.40m x 0.40m					20.480m ²
Front 4x4x0.40m x 0.60m					3.840m ²
For R.C.C. Slab culvert 2 Nos of size (2x3.0M)					
Side 2x4x7.60m x 0.60m					36.480m ²
Top 2x2x7.60m x 0.40m					12.160m ²
Front 2x4x0.40m x 0.60m					1.920m ²
				Qty =	159.360m ²
⑤ Painting two coat (B/W stroke) on parapet wall of culvert					
For H.P.C. (2x1000mm) 1 No.					
Side 1x4x6.90m x 0.60m					16.560m ²
Top 1x2x6.90m x 0.40m					5.520m ²
Front 1x4x0.40m x 0.60m					0.960m ²
For R.C.C. Slab culvert 4 Nos of size (1x3.0M)					
Side 4x4x6.40m x 0.60m					61.440m ²
Top 4x2x6.40m x 0.40m					20.480m ²
Front 4x4x0.40m x 0.60m					3.840m ²
For R.C.C. Slab culvert 2 Nos of size (2x3.0M)					
Side 2x4x7.60m x 0.60m					36.480m ²
Top 2x2x7.60m x 0.40m					12.160m ²
Front 2x4x0.40m x 0.60m					1.920m ²
				Qty =	159.360m ²
				M/R made	
				27.09.2023	
				J.E. Shrinivasa	
Main Cont. work has been completed on dated 27.09.2023.					
				M/R made	

Continuation

27.09.2023

J.E. Shrinivasa

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF	
				Rs.	1,08,65,040=00
Add 12% G.S.T. as per Agreement				(+)Rs.	13,03,805=00
Add 1% Labour Cost as per Agreement				(+)Rs.	1,08,650=00
Add S. Fee as per Agreement				(+)Rs.	1,07,021=00
				Total Rs.	1,23,84,516=00
Less 0.02% rate Belwa as per Agreement				(-)Rs.	2477=00
				Total Rs.	1,23,82,039=00
Less previous Bill paid Amount as per T.M.B. Page No. 80				(-)Rs.	1,19,67,239=00
				Net Payment	Rs. 4,14,800=00
				M/s. _____	
				27.09.2023	
				J.E. Shrinagar.	

Continuation

