

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...अल्लरुडर.....
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...२१ अगस्त...को निर्गत
देव. या. ज्ञा. ६

OM, 8/11
काल्पनिक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, पटुता
१५/१८३०

Sch, XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2447

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					ISBT. on AIC Bill.
					X
					Record measurement
N/W:-					Const. of Rd. from 2027 to
					Beracharya Khatraonka
					Under m.m.l.s.y. (S.C.)
NIA:-					Sri Bikram Singh.
Aff. no:-					74 SBD/9090-21
Date of start -					31.8.2020 30.5.2021
Date of completion -					31.8.2020 M.

① P.N. Setting out pillars

do - do - BTI ✓
6 nos.

② Clearing & grubbing Rd.

Normal - do - do - E/I

$$12 \times 30.10 \times 3.50 = 1260.10 \text{ m}^2$$

$$11 \times 30.10 \times 3.50 = 1155.10 \text{ m}^2$$

$$1 \times 22.10 \times 3.50 = 77.00 \text{ m}^2$$

$$2492.00 \text{ m}^2$$

$$\frac{1}{10,000} = 0.249 \text{ Hec.}$$

Continuation

Abstract of cost

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Setting out bittor..... of elI					
Qty wide TM D P - (4)					
0 G No @ 2415.68/m - 14494/-					
2. Clearing & grubbing..... of elI					
Qty wide TM D P - (4)					
0.249 Hac @ 51990.83 - 13190/-					
3. El/win excavation... ... of elI					
Qty wide TM D P - (4)					
59.60 m ³ @ 239.09/m ³ - 16634/-					
4. P/F P.C.C M15 of elI					
Qty wide TM D P - (4)					
9.20 m ³ @ 552.2.95/m ³ - 51280/-					
5. Pcc m150 in foundation of elI					
Qty wide TM D P - (4)					
67.48 m ³ @ 6373.12/m ³ - 430059/-					
6. Providing & laying H.P.R.P. of elI					
Qty wide TM D P - (5)					
15.0 m @ 3741.92/m - 56130/-					
7. Construction of embankment.... of					
elI Qty wide TM D P - (5)					
(a) lead upto 100 m -					
722.16 m ³ @ 154.07/m ³ - 111263/-					
(b) lead upto 1000 m -					
180.54 m ³ @ 190.76/m ³ - 34368/-					
8. Construction of G.S.C. grI.					
of elI Qty wide TM D P - (7)					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		558.90m ³	@ 2865.17/-	1601344/-	
					23,28762/-
		Add 13% G.S.T. + L.C.W	+ 302739/-		
		S. Fee	+ 31251/-		
				2662752/-	
10.2% below as per agreement			(+) 272133/-		
			2390619/-		
P. Payment			(+) 737975/-		
			1652644/-		
		16/11/23 A.M.	Yeets	16/11/23 P.E.	

Continuation