

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3rd & Final Bill

Name of work:- Const. of road from MMGSY

Road to Mohan Ghatti under

MMGSY (Se) / 9019-2020.

Agency:- Sri Vimal Kumar

Agreement No:- 07/SB/2021-22.

Date of Commencement:- 19.04.2021

Time of Completion:- 03 months (18.01.2022)

Approved Rates:- 0.50% Below as per Agreement

Add 12% G. S. T. as per Agreement

Add 1% Labour Cost as per Agreement

Add S. Fee as per Agreement

Item of Work

- ① Removing all types of Kume pipes and stacking including earth work and dismantling of masonry works with all equipment.

2x3x2.50m = 15.00 RM.

- ② Planting of tree with fixing the tree guard by the road side (Amro tree) = 83.00 Nos.

28/11/23

28/11/23

A.A

M. R. Sade
28.11.2023.

J.E. Shirojinsgar

Main Construction work has been completed on dt. 28.11.2023.

Continuation

M. R. Sade
28.11.2023.

J.E. Shirojinsgar

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				81F	Rs. 45,45,217=00
35 Road marking with H.A.T.P.C. on P.T. surface.					
vide T.M.B. Page No. 19.					
Qty. 166.80 m ² @ Rs. 735=54/m ²				Rs.	1,22,688=00
36 Removing all types of Hume pipes and stacking including earthwork and dismantling of masonry.					
vide T.M.B. Page No. 22.					
Qty. 15.00 RM @ Rs. 244=32/RM				Rs.	3,674=00
37 Planting of trees with fore guard by the road side.					
(Avenue trees) and their maintenance for one year.					
vide T.M.B. Page No. 22.					
Qty. 83.00 Nos. @ Rs. 837=70 each				Rs.	69,529=00
				Total Rs.	47,41,108=00
Add (G.S.T. + L.C.V.) 13%					
Add S. Fee as per Agreement				(+) Rs.	39,351=00
				Total Rs.	53,96,803=00
Less 0.50 % Trade Allowance as per Agreement				(-) Rs.	26,984=00
				Total Rs.	53,69,819=00
Less Pending Bill paid Amount as per T.M.B. Page No. (9 + 24)				(-) Rs.	52,48,134=00
				Net Payment Rs.	1,21,685=00
28/11/23				✓ M. S. Chel	28.11.2023
A.E.				J.E. Shrivastava	