

M.M.G.S.Y. M.D.B. - B.R.P.P.-2
Schedule XLV-Form No. 134 **MBNo-3585**

P.M.G.S.Y. Road to Harijan Tola

DIVISION
Cont - Taranjay Kumar Singh

SUB-DIVISION

Agg No - 12 SBD / 2023-24

Steinayr

MEASUREMENT BOOK

MBNo-3585

1st on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of road from P.M. C.S.Y road to Hari Joo Tola.					
N/Agency - Sri Tourismay Karsas Singh.					
App No - 12 SBD/23-2A.					
D.O.S - 16.12.2023					
D.O.C - 15.12.2024.					
Dat. of measurement - 29.12.2023					

① providing and fixing					
A) Working B.M. and					
R/Pillar - 10 - 10 etc.					
8 x 337					21696 NTS
					Say - 3 NTS
② clearing and grubbing					
A) Road Land.					
2 x 10 x 30 x 3.50					= 1050.00 m ²
1 x 30 x 3.50					= 105.00 m ²
1 x 7 x 3.50					= 24.50 m ²
					<u>1179.50 m²</u>
					= 0.12 Hec

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(12) Providing C.P. with CM (1:4)					
Side face					
2x2x6.50x.60					15.60 M ²
T.D.P.					5.20 M ²
Footings					0.96 M ²
					<u>21.76 M²</u>

~~Working~~
~~29/1/23~~
~~J.S.~~

ABSTRACT OF COST

(1) providing and fixing Working B.M.				
W.R. T.H.B.P - 1				
0.31 M ³ @ ₹ 2932.26/M ³				₹ 8797.10
(2) clearing and grubbing of road land.				
W.R. T.H.B.P - ①				
0.12 Hec @ ₹ 75573.34/Ha				₹ 8918.00
(3) Excavation for roadway in soil.				
W.R. T.H.B.P - ②				
42.13 M ³ @ ₹ 186.86/M ³				₹ 7871.00
				<u>₹ 25586.10</u>

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B.P	732	5586.0
④ Construction of embankment with material obtained from borrow pits for Lead-100M					
			wide T.H.B.P - ③		
	43.354 ³ cfs	260.88/m ²			11310.0
⑤ for 100M lead					
			wide T.H.B.P - ③		
	173.416 ³ cfs	18810/m ²			32620.00
⑥ Construction of embankment with material deposited at road way cut for					

			wide T.H.B.P - ②		
	25.28 ³ cfs	62.79/m ²			1587.0
⑦ Construction of sub-grade and earth shoulder.					
			wide T.H.B.P - ④		
	74.38 ³ cfs	264.4/m ²			19668.0
⑧ Construction of G.S.B. grd.					
			wide T.H.B.P - ③		
	50.882 ³ cfs	3149.95/m ²			160278.00
⑨ Providing and Laying					
10B M. 90-11.					

Continuation
 cfs 257047.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			h.p		251047.00
			Wider T.M.B.P	(4)	
	95.624 ³	C.P	4970.821	19 ³	475312.00
(10)	providing R.C.C. Pipe				
			duct 300MM dia		
			Wider T.M.B.P	(4)	
	15.04	C.P	1191.12/4		17867.00
(11)	providing and fixing				
			M.M.G.S.Y Sign board		
			road		
			Wider T.M.B.P	(4)	
	0.4 NB	C.P	15352.4	14 NB	61410.00
(12)	providing		B/W in		
			C.M.C.I.		
			Wider T.M.B.P	(4)	
	3.124 ³	C.P	7015.85/4 ³		21889.00
(13)	providing		P.C.C (M20)		
			cast		
			Wider T.M.B.P	(4)	
	13.04	C.P	524.71/4 ³		6821.00
(14)	providing		C.P. work		
			C.M.C.I.		
			Wider T.M.B.P	(5)	
	21.764 ²	C.P	200.05/4 ²		4353.00
			CO		838899.00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B.P		₹ 838699.70
Less 0.05% of above					₹ 419.00
					₹ 838280.00
Add 18% G.S.T					₹ 150890.00
Add 1% Labour Cost					₹ 8383.00
Add S. fees					₹ 13300.00
					₹ 1010853.00
[Signatures and Dates: 29/12/23, J.B., C.P., M.T., 29/12/23, E.E.]					

Material statement				
① Stone Metal				163.5343
② Stone chips				0.7743
③ Coarse sand				19.3243
④ Stone screenings				22.9543
⑤ Earth				291.1543
⑥ Bricks				1560M3
[Signatures and Dates: 29/12/2023, J.B.]				

Continuation