

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st on A/C BILL
N/W:-					construction & maintenance of road and CD work for L03 & to Bari Pokhar Under MMGSY(Gen)
					in Madhalapur Block
N/A:-					Sri Arvind Thakur
Agg. No:-					15 SBD / 2022-23
Agg. Amt:					Rs=1,94,14,905/-
D.O.S. :-					29-07-2022
D.O.C. :-					28-07-2023 (CAS PER AGG.)

Record EntryMeasurement:

(1) Setting out pillar P&F of working bench mark pillar
--- as per drawing.

$$8 \times 2.375 = 19.00 \text{ nos.}$$

(2) clearing & grubbing road land including uprooting wild vegetation grass, bushes etc specs.

$$2375 \times 3.50 = 8312.50 \text{ m}^2$$

$$= 0.831 \text{ Hect.}$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) setting of Pillars P&F of working BM-- Qty vide TMB PNO - (1)					
19.00 Nos @ Rs 2549.33/Each Rs = 48437=00					
(2) clearing & grubbing road land by -- Qty vide TMB PNO - (1)					
0.8314 ec @ Rs 53879.81/40 Rs = 44,774=00					
(3) Dismantling of existing sto. like P.W. -- feet SP. Qty vide TMB PNO - (2)					
30.69 m ³ @ Rs 237.67/m ³ Rs = 7294=00					
(4) Dismantling of existing sto. like culvert -- PCC work -- as per feet SP. Qty vide TMB PNO - (2)					
0.80 M ³ @ Rs 422.24/m ³ Rs 2 338=00					
					/
	10				Rs = 100843=00

Sch. XLV-Form No. 134

¹³⁴
B.F.F.S: 8D, 70, 539 = 00
Contents