

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work</u> :-					
					Construction of
					H.L. R.C.C. Bridge across
					Gandak main Canal on m.m.s.g.
					route, has road to P.M.S.Y.
					malahi Gopalpur Under
					N.A.B.A.R.D.
<u>Agency</u> :-					Sona Engicon Pvt Ltd.
<u>Agreement No</u> :-					06/MBD-NABARD/2-23
<u>Agreement Value (C)</u> ₹					5,85,13,014 = 00

(m) ₹ 1,59,345 = 00

<u>Date of start</u>	21/07/2022
<u>Date of Completion</u>	20/07/2023
<u>Date of measurement</u>	9/11/2022

RECORD MEASUREMENT :-

① Construction of embankment with materials obtained from borrow pits
do do after @

<u>Dimension</u>				
	$27.00 \times 5.00 + 6.00 \times 0.50$			$= 74.25 m^3$
	$70.00 \times 5.00 + 7.00 \times 1.20$			$= 504.00 m^3$
				<u>Qty - 578.25 m³</u>
				<u>Limit to 578.07 m³</u>

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦	Cement Concrete for				
9	RCC m35 in pile Cap				
	— do — do as per E1				
Qty vide TMB P-13 9 Item 7			267.139 m ³		
P-31 9 Item 1			79.067 m ³		
			347.000 m ³		
					@ Rs 8622.61/m ³
					Rs 299,2046=00
⑩	Supplying fitting & lacing				
10	HYSD bar reinforcement				
	— do — do as per E1				
Qty vide TMB P-11 9 Item 1			5.464 mT		
			62.693 mT		
P-23 9 Item 1			63.693 mT		
P-23 9 Item 1			5.464 mT		
P-28 9 Item 1			4.477 mT		
			79.098 mT		
			Say 79.10 mT		
					@ Rs 7913.25/mT
					Rs 62,59,282=00
⑪	Providing RCC m30				
11	grade mechanically				
	mixed in abutment shaft				
	& pier shaft — do — do				
	as per E1				
Qty vide TMB P-27 9 Item 4			340.88 m ³		
P-35 9 Item 1			11.619 m ³		
			45.007 m ³		
			Limit to 43.55 m ³		
					@ Rs 794.42/m ³
					Rs 38,29.97=00
					CO Rs 2,99,760.12=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑩ 12	Providing RCC in 30 in x 40 in Concrete in abutment				
	Staff Cap & ply hammer				
	head. do do as per E.P.				
Qty vide T.M.B.P.	33	91cm			23.864 m ³
	P-38	91cm	2		37.933 m ³
	P-39	91cm	1		14.069 m ³
				Qty -	89.935 m ³
	@ Rs 8794.42/m ³				Rs 7,90,926 = 00
⑪ 13	Providing sleepers in abutment with 100mm AC pipe				
	do do as per E.P.				
Qty vide T.M.B.P.	39	91cm	2		
40.0 Nos @ Rs 124.43 each					Rs 4,977 = 00
⑫ 14	Supplying filling & placing HYSD bar reinforcement				
	do do as per E.P.				
Qty vide T.M.B.P.	26	91cm	4		2.979 MT
	P-31	91cm	2		2.089 MT
	P-32	91cm	2		9.554 MT
	P-34	91cm	2		9.554 MT
	P-36	91cm	2		0.515 MT
	P-37	91cm	1		0.515 MT
					25.206 MT
				Limit to	22.44 MT
@ Rs 79,327.50/MT					Rs 1,780,111 = 00
					CO Rs 325,520.26 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 29	Const of embankment with approved materials obtained from borrow pits — do — do as per E/s				
Qty Vide TMB P. 20 Item 9					
578.07 m ³ @ Rs 203.69/m ³ Rs 1,17,747 = 00					
(14) 31	Laying RCC NP ₃ pipe 1000 mm dia — do — do as per E/s				
Qty Vide TMB P. 20 Item 10					
20.00 m @ Rs 7590.56/m Rs 1,51,811 = 00					
(15) 32	Providing & laying boulder upson on river bed — do — do as per E/s				
Qty Vide TMB P. 41 Item 3					
50.40 m ³ @ Rs 444.59/m ³ Rs 22,425.9 = 00					
(16) 33	Providing & laying pitching on slope over filter media — do — do as per E/s				
Qty Vide TMB P. 42 Item 8					
103.28 m ³ @ Rs 444.59/m ³ Rs 45,955.4 = 00					
					/
					Rs 3,35,03,397 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 34	Providing & laying filter media	do	do		
	as per E/s				
	Qty vide TMB P-429 Item 1				
	51.64 m ³ @	4878.03/m ³			Rs 251901=00
② 35	E/w in excavation of foundation	do	do		
	as per E/s				
	Qty vide TMB P-419 Item 2				
	50.40 m ³ @	126.61/m ³			Rs 6381=00
③ 39	Clearing & grubbing				
	near land	do	do		
	as per E/s				
	Qty vide TMB P-399 Item 2				
	0.26 Ha @	59726.13/Ha			Rs 15529=00
④ 40	Const. of embankment with approved materials				
	do do as per E/s				
	Qty vide TMB P-399 Item 2				
	5115.00 m ³ @	203.69/m ³			Rs 1041874=00
			Total Rs		3,481,9082=00
	<i>Bhambhani</i> 23/01/23 JE				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21 41 Construction of subgrade P. earthen shoulder - do - do as per Sp					
Qty vide TMB P. 40 Item 4					
514.00 m ³ @	205.86/m ³				Rs 105,812 = 00
22 42 G.S.B. 90I - Construction of G.S.B. 90I by providing well graded materials - do - do as per Sp					
Qty vide TMB P. 41 Item 1					
215.28 m ³ @	4309.39/m ³				Rs 927,725 = 00
					Total Rs 3,58,526 = 00
23 48 Add GST 12%					Rs 43,023/4 = 00
24 49 Add Cess 1%					Rs 3,58,526 = 00
25 50 Add S. 2					Rs 1,21,828 = 00
					Rs 4,06,35,287 = 00
Less 0.11% below as per agreement					Rs 44,699 = 00
					Rs 4,05,90,588 = 00
Less Est on A/c bill					(-) Rs 2,94,08,548 = 00
Vide TMB P. 20					Rs 1,11,82,040 = 00
B. K. S. S. S. S. 23/01/23 JE					
B. K. S. S. S. S. 24/01/23 JE					
D.A.O. C.S.P. K. W. S. H. 6/2/23					