

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, फुलपरास

पत्रांक...238(अनु०)

फुलपरास / दिनांक...07/02/2023

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास।

सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग
बिहार, पटना।


विषय :- **MMGSY (W.B)** योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध कराने के सम्बंध में।


महाशय,

उपर्युक्त विषयक के सम्बंध में कहना है कि MMGSY (W.B) योजना हेतु अधियाचना विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु०-1. Utilization

विश्वासभाजन


07/2/23

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास

07/2/23

FORM GRF 19-A
PIU:- E.E.,R.W.D. Works Division,Phulparas

Form of utilization certificate up to the month of 31 Jan-2023
M.M.G.S.Y (WB)

| Sl. No. | Name of Scheme | Sanction No & Date | Amount Received (In Rs. Lacs) | Particulars |
|-----------------|---|----------------------------|-------------------------------|---|
| 1. | Construction of Road Under M.M.G.S.Y (WB) | Lt. No-09, Dt.- 19.01.2023 | 2600.45872 | Certified that out of RS. 2600.45872 Lac received upto Date Alloutment in favour of E.E.R.W.D works Divi Gogri a sum of Rs. 2588.93167 Lacs has been utilized for the purpose of M.M.G.S.Y (WB) .Schemes as given in the margin for which it was sanctioned and that the balance of Rs 11.52704 Lacs remaining unutilized at the end of the period under. |
| TOTAL :- | | | 2600.45872 | |

2. Certified that I have satisfied myself that the condition on which the grants-in –aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

Works have been supervised by Executive Engineer/ Superintending Engineer.

Periodical inspection has been conducted by E.E./S.E

Construction material have been tested.


Measurement have been recorded in the M.B.s and testcheck conducted by the Assistand

All other codal formalities have been observed.

3. Physical progress achieved :-

Construction of Road works


Construction of CD works


7/2/23
Executive Engineer
R.W.D. Works Division
Phulparas

Rural Works Department, Works Division, Phulparas
MMGSY World Bank Allotment & Expenditure Road Wise

Name Of Division:- R.W.D. Works Division, Phulparas

| S. No | Name of Road | Package No | Contractor Name | Agreement No | Administrative Sanction | | Agreement | | Allotment Received (In Lacs) | Total Expenditure as Per MIS (in lacs) | Value of Measurement (In lacs) | Current Demand (In Lacs) | Remarks |
|---------|---|--------------------------|---|----------------|-------------------------|----------------------|------------|-------------|------------------------------|--|--------------------------------|--------------------------|---------|
| | | | | | length (K.M) | A.A Amount (in Lacs) | Main Work | Maintenance | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 13 | 14 | 15 |
| 1 | Rahmaniya Tol to Hudra | | | | 2.421 | 210.49800 | 185.21737 | 21.88098 | 145.71178 | 145.71178 | 0.00000 | 0.00000 | |
| 2 | Ghorochan (Rajdev Yadav Ka Ghar) to Vishunpur Goth | MMGSY WB-18-PHULPARAS-01 | M/S Jaddubansh Kumar Singh | 44SBD/2019-20 | 3.115 | 260.39500 | 227.47103 | 28.64628 | 141.19639 | 141.19639 | 0.00000 | 0.00000 | |
| 3 | Jhanjipatti Asta to Balanpatti Tardandh | | | | 1.998 | 250.04900 | 151.14514 | 18.20472 | 151.14514 | 143.56666 | 0.00000 | 0.00000 | |
| 4 | Tariyahi Chauk to Bheitha | | | | 1.507 | 124.82200 | 109.94781 | 12.99142 | 0.00000 | 0.00000 | 0.00000 | 0.00000 | |
| 5 | Bhawanipur to Kusmari | | | | 2.097 | 170.78300 | 144.44250 | 20.57516 | 129.47255 | 129.47255 | 0.00000 | 0.00000 | |
| 6 | Dharan Deetha to Laksainal Kalesh Paswan Ka Ghar) | MMGSY WB-18-PHULPARAS-02 | Systematic And Advance Construction Private Limited | 44SBD/2019-20 | 2.144 | 209.44900 | 183.28438 | 19.03371 | 61.57250 | 61.57250 | 0.00000 | 0.00000 | |
| 7 | Mansapur to Harraha Rustampur | | | | 3.758 | 352.77800 | 317.68846 | 32.61446 | 255.76573 | 255.76573 | 0.00000 | 0.00000 | |
| 8 | Dhabahi to Chikni | | | | 2.012 | 169.99400 | 145.90091 | 18.41839 | 52.79157 | 52.79157 | 0.00000 | 0.00000 | |
| 9 | Mahthour to Rajaura | | | | 4.941 | 417.49200 | 383.81564 | 47.04799 | 362.42293 | 362.42293 | 0.00000 | 0.00000 | |
| 10 | Lakshampur to Maraiya Balua | MMGSY WB-18-PHULPARAS-03 | Kumar Piyush Construction Private Limited | 61SBD/2019-20 | 2.275 | 210.73900 | 194.81157 | 22.30707 | 181.72361 | 181.72361 | 0.00000 | 0.00000 | |
| 11 | Jagatpur Sansatha to Pangachha(Kamat Tol) | | | | 2.278 | 226.32000 | 211.07000 | 20.14163 | 142.32128 | 142.30214 | 0.00000 | 0.00000 | |
| 12 | Ghuakipatti to Navrol(Ram Prasad Ka Ghar) | MMGSY WB-20-PHULPARAS-01 | Fuladev Yadav | 14NIBD/2020-21 | 1.585 | 152.78000 | 137.57493 | 13.73813 | 137.57493 | 137.57493 | 0.00000 | 0.00000 | |
| 13 | Madhupur To Boraha Mahadev Mandir | MMGSY WB-20-PHULPARAS-02 | Fuladev Yadav | 14NIBD/2021-22 | 2.407 | 209.87100 | 356.70947 | 23.04890 | 266.48410 | 262.55468 | 0.00000 | 0.00000 | |
| 14 | Virpur (Ramashish Yadav Ka Ghar) To Bisampur | MMGSY WB-20-PHULPARAS-03 | Nisp Infra Private Limited | 23NIBD/2021-22 | 3.204 | 322.19900 | 312.13650 | 29.21005 | 249.31443 | 249.31443 | 0.00000 | 0.00000 | |
| | RCC Bridge On Virpur (Ramashish Yadav Ka Ghar) To Bisampur AT CH. 550 M | | | | 28.12 Meter | 247.66800 | 255.95561 | 1.69901 | 255.58042 | 255.58042 | 0.00000 | 0.00000 | |
| 15 | PMGSY (Bhubneshwar Yadav Ka Ghar) to Harryahi | MMGSY WB-20-PHULPARAS-04 | Rajdhar Kumar Yadav | 25SIBD/2020-21 | 1.122 | 118.07000 | 102.01075 | 6.02043 | 67.38136 | 67.38136 | 72.62979 | 5.24843 | |
| Total = | | | | | | 3653.88700 | 3419.19207 | 335.57833 | 2600.45872 | 2588.93168 | 72.62979 | 5.24843 | |


 Executive Engineer,
 R.W.D. Works Division, Phulparas
 01/01/23