

NABARD

Schedule XLV-Form No. 134

BUDHEL TO MANYA RAILWAY STATION

R.W.D. KATHAR - DIVISION

KATHAR - SUB-DIVISION

NO - 2247 -

MEASUREMENT BOOK

M/S R.P. AGRAWAL

3rd on A/c Bill & Final Bill

43

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction & Maintenance of Road from Budhel to Manjya Railway Station under NABARD					
Agency:- M/S R.P. Agarwal					
At - Powyhouse Road, Bina, Dist - Katthal, Bihar.					
Agreement No - 15 SBD/2021-22					
Date of Commencement - 21-12-2021					
Virtual date of Completion - 20-12-2022					
Actual date of Completion - 17-12-2022					
Abstract of Cost					
1) E/F of Bench mark pillars					
Bench mark pillars					
@ 4582.17/- = ₹ 4582.17					
(ii) Reference pillars					
B/FIP-36 of TMB Qty = 03 Nos.					
@ 2099.33/- = ₹ 6297.99					
2) Clearing and grubbing of Road land					
B/FIP-32 of TMB Qty = 0.66 Ha					
@ 56929.61/- = ₹ 37576.00					
3) Construction of embankment from borrow pits up to 100 m					
B/FIP-36 of TMB Qty = 1686.45 m ³					
@ 172.17/- = ₹ 29035.00					
4) Const ⁿ of Subgrade & Shoulders					
B/FIP-37 of TMB Qty = 2705.24 m ³					

Continuation

@ 250.72/- = ₹ 6782.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33) PL PCC M-20 Architectural					
35) Coping on top of parapet					
B/FIP-41 of TMS Qty = 26.50 M					
Unit @ 294.00			439.07/-	2	10538.00
34) Plastering with CM 1:4 on B/W					
36) B/FIP-41 of TMS Qty = 41.64 m ²					
Unit - 40.22 m ² @			203.61/-	2	8210.00
35) Dismantling of existing structure					
37) (i) Cement concrete					
B/FIP-41 of TMS Qty = 1.50 m ³					
@ 521.14/-				2	782.00
ii) Ref Cement concrete					

B/FIP-41 of TMS Qty = 3.36 m ³					
@ 1199.24/-			2	4029.00	
36) Dismantling of existing structure					
- Brick masonry in cm 1:1					
B/FIP-41 of TMS Qty = 30.51 m ³					
@ 251.13/-				2	7662.00
Total work done value					6788904.00
Add for G.T @ 12% =				2	814668.00
Add for L.C @ 1% =				2	67889.00
Add for S. fee =				2	88263.00
Gross Amount					7759724.00
Less for below @ 14.5% =				2	1125160.00
Total payable Amount					6634564.00
Less paid up to previous bill					5936801.00

This bill continuation 697763.00

At Kumar
05/01/2023
JC

At Kumar
09.01.2023
AE

At Kumar
7/1/2023