

# **Schedule X-V-Form No 134**

**DIVISION**

**SUB-DIVISION**

**Measurement Book**

(5c)

382 & Final Bill:-

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- const' of road - from Kadwa chedi House to kuchaha Jamun gach tak under mm 6154 3C.					
Agency :- Sayas construction pvt Ltd.					
ASR No :- 19 SB 3/mm 6154/2021-22					
Date of start :- 09-06-2021					
Date of completion :- 08-06-2022					
Actual date of completion :- :-08-03-022					
Further measurement :- NIL					

P  
16.12.22  
IE  
16.12.22  
AC

Abstract of cost

① P/V & fixing working bench - mark pillars - - - 1.150 km (P- 14)	
② P/V & fixing reference pillars - - 1.150 km (P- 14)	
③ Rs. 2042.95/km = Rs. 2345.00/-	
	Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>new concrete surface - - - -</u>					
<u>(@) Rs. 116.240 m<sup>2</sup> (P-18)</u>					
<u>(@) Rs. 97.19 / m<sup>2</sup> = Rs. 11297.00/-</u>					
<u>Total: Rs. 7210676.00/-</u>					
<u>Add @ 12% GST ÷ (+) Rs. 865281.00/-</u>					
<u>Add @ 1% LC ÷ (+) Rs. 72107.00/-</u>					
<u>Add S fee (P-18, 19) ÷ (+) Rs. 81480.00/-</u>					
<u>Total: Rs. 8229544.00/-</u>					
<u>below 1-62% as contract:</u>					
					<u>(-) Rs. 133319.00/-</u>
					<u>Rs. 8096225.00/-</u>

Deduct Previous paid:

(-) Rs. 6146099.00/-

Rs. 1950126.00/-

  
 16/12/22  
 A/S