

5th On Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work- Construction of Road from Bhitiya Dhurag PMSY Road to Katakara.					
Agency - Chaubatiya Const. PA. Ltd.					
Agreement- 2 SBA/MSA of 2021-22					
D/Commencement - 24/03/2021					
D/Completion - 23/08/2022					
Actual D/Completion - 10/01/2023					
Rate - Schedule					

1) P/r & spreading prime coat with Bitumen emulsion (SS1) —

$$1 \times 30.00 \times 3.75 = 112.50$$

$$\text{Premium Qty @ P(32)} = 4537.50$$

$$4650.00 \text{ m}^2$$

2) P/r & spreading Prime coat with Bitumen emulsion (RS1) —

$$1 \times 30.00 \times 3.75 = 112.50$$

$$\text{Premium Qty @ P(32)} = 4537.50$$

$$4650.00 \text{ m}^2$$

3) MSS — do —

$$1 \times 30 \times 3.75 = 112.50$$

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

27> P/r PCC M20 in open
 foundation below G.L. —
 Qty On P(41) = 283.20 m³
 @ 5501.92/m³ = 1448119

28> PCC M20 in superstructure
 do —
 Qty On P(41) = 186.07 m³
 @ 5889.12/m³ = 1095326

29> Weepholes — do —
 Qty On P(42) = 207.50 Nos.
 @ 93.12/No. = 18624

30> Painting on parapet
 wall of HP Culvert —

Qty On P(42) = 61.92 m²
 @ 101.40/m² = 6229

31> Plantation of trees &
 their maintenance for
 01 year — do —
 Qty On P(42) = 140.00 Nos.
 @ 844.59/No = 118243
 14423260.00

Add GST @ 12% = 1230791.00

Add LC @ 1% = 144233.00

Add SF @ 10% = 208106.00

16506390.00

Less previous payment (—) = 12564116.00

3942274.00

8/2/23
 10/01/23 Continuation of
 A.E. J.E. J.E.
 10/01/23
 J.E.