

3rd on A/c Bill
13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of Road from					
SH-50 to Krishnapuri					
Agency - Reesh Kumar					
Pl - Dhoi Navdoh, P.O - Dhoi					
Distt - Darbhanga					
Agreement No - 87 SBD/2020-21 (MMGSY-S)					
Rate - 07.00/- below from B.O.D					Rate
Date of start - 29-12-2020					
Date of completion - 28-09-2021					
ABSTRACT OF COST					
(1) - Setting out pillar					
Qty - T.M.B.P. (9) = 1 Nos					
@ Rs - 3966.62 each -					3967=00
(2) P/F Reference pillar					
Qty - T.M.B.P. (9) = 2 Nos					
@ Rs - 1825.98 each -					3652=00
(3) Cleaning and Grubbing					
Road Land					
Qty - T.M.B.P. (9) = 0.215 Hect.					
@ Rs - 52970.33/Hect =					11389=00
(4) Const ⁿ of Embankment					
from borrow pits for					
Lead 100m					
Qty - T.M.B.P. (9) = 123.21 M ³					
@ Rs - 190.36 /M ³					23454=00

42462=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.	42462=0
(5/5) Const. embankment for lead 100 m					
				Qty - T.M.B.P. (10) =	287.49 M ³
				@ R - 154.28 / M ³	44354=00
(6/7) G.S.B. with well graded material					
				Qty = 158.77 M ³ T.M.B.P. (10)	
				@ R - 2668.53 / M ³	423683=00
(7/15) E/W in excavation of foundation trenches					
				Qty - T.M.B.P. (10) =	153.3 M ³
				@ - 279.00 / M ³	42784=00
(8/17) Providing R.C.C. M/S in open foundation					
				Qty - T.M.B.P. (10) =	20.25 M ³
				@ R - 5459.60 / M ³	110557=0
(9/19) Providing HYSD bar in					
				Qty - T.M.B.P. (10) =	7.881 MT
				vide - MD-NO = $\frac{3852}{5}$	1.568 MT
					9.449 MT
				@ R - 50074.18 MT	473151=00
(10/18) Providing R.C.C. M.S. concrete					
				Qty - T.M.B.P. (10) =	90.25 M ³
				V.M.B.P. - $\frac{3852}{5}$	17.325 M ³
					107.55 M ³
(11/18) Providing R.C.C. M.S. concrete					
				@ R - 6069.68 / M ³	652794=00
					1789785=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF =	1789785 = 0
(1/8) C.C. Pavement M30					
Qty - T.M.V.P. = (11) =					177.836 M ³
(2) A - 6 ^{VT} M.P. = $\frac{13852}{5}$ =					35.048 M ³
(2) 6946.32 / M ³					212.884 M ³
					1498763 = 0
(12/11) MMBSY Sign Board					
Qty - T.M.V.P. = $\frac{6}{11}$ =					2 Nos
(2) B - 9554.08 each =					19108 = 00
					3287656 =
Add GST 12-1				(+)	394518.70 =
Add labour cess 1-1				(+)	3287656
					3715051.26
				Say -	3715051 = 0
Less - 07.00% below (-)					260054 = 00
					3454997 =
Less previous Bill (-)					2533316 =
Balance =					921681 = 00
Chk 17/10/23 21/10/23 J.E					
upto date Material Statement					
E/W -					410.7 M ³
stone -					133.37 M ³
Screening -					57.16 M ³
aggregate =					366.31 M ³
Sand =					184.27 M ³
17/10/23 21/10/23 J.E					

Continuation