

MMGSY - (SC)

Schedule XLV-Form No. 134

N.O. - 1022 Road to Salim nagar Thapat tola.

Agency: - Amit Kumar, Buxar.

R. C. D. COOK

DIVISION

Kishanpuri-1

R. C. D. COOK

SUB-DIVISION

Teshapachh.

MBNO-3026

MEASUREMENT BOOK

Amit Kumar

5th orz AIC bill

40

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	L022	road to Salim-			
		nagar jhapat to la in			
		terhagachh bloek under			
		MMG SY.			
Agency:-	Ankit Kumar, buxar.				
App no:-	88/MMG SY/SAD/2020-21.				
date of start:-	9-7-2020.				
date of completion:-	8-7-2021.				
date of m/s :-	15/3/2022				

Measurement :- Nil

8/8/21 - 0.72

for

14/12/2022

J.E

Abstract of cost.

41

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference and working benchmark—etc					
Qty: - 0.500 KM,		TMB, P-30			
@R: 3369.87/KM,				Ar: 1685=00	
② Construction of reference pillars/burys ———— etc					
Qty: - 0.500 KM, TMB, P-30.					
@R: 1568.24/KM,				Ar: 784=00	
③ clearing and grubbing road land ———— etc					
Qty: - 0.15 hect vide TMB,					
				P-30	
@R: 51,109.28/ha				Ar: 7.666=00	
④ Construction of embankment with approved material obtained from borrow pit lead up to 100m—etc					
Qty: - 8000 m ³ , vide TMB,		P-30			
@R: 161.96/m ³				Ar: 1,29,568=00	
⑤ Construction of embankment with approved material obtained from borrow pit lead up to 100 m ———— etc					
Qty: - 570.38 m ³		TMB, P-30			
@R: 138/m ³				Ar: 78,712=00	

Continuation

(iii) 600 mm circular
Qty:- 3 nos, vide TMB. P-36
@ Rs:- 4619.71/nos,
R:- 13,859 = ∞.
(iv) Hectometer post
Qty:- 3 nos, vide TMB. P-36
@ Rs:- 5393.20/nos,
R:- 16,179 = ∞.
(v) 600 x 450 mm rect.
Qty:- 4 nos, vide TMB. P-36
@ Rs:- 4570.48/nos,
R:- 18,281 = ∞
(vi) planting of trees by the road side for 0.60 m dia holes ———— R/-
Qty:- 32 nos, TMB, Pno - 36.
@ Rs:- 799.08/nos.
R:- 25,570 = ∞.
Total R:- 41,49,024 = ∞
Add 1% L-cons A) R:- 41,490 = ∞.
Add 12% G.S.T A) R:- 4,97,883 = ∞
Add S&Sg Fee A) R:- 85,915 = ∞ .
Total R:- 47,74,312 = ∞
0.25% below (-) R:- 11,936 = ∞ .
Total R:- 47,62,376 = ∞
Less previous payment (-) R:- 44,70,131 = ∞
Total R:- 2,92,245 = ∞
 San'y 14/12/2022 J.E