

M.M.R.Y (H.D.B) B.R.C.

1056

Schedule XLV-Form No. 134
Chaitra Patali Road to Dagariga Tola.

4 cups. Gram

DIVISION

Yards. Gram - SUB-DIVISION

Measurement Book

M/S Uttam Bihar Construction Co.

Sch. XLV-Form No.134

30

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					4th on A/c Bill
Name of work -	construction of road				
from chaita panchi road to jagannatha					
Tola under M.M.G.S.Y. (N.D.B. BRICKS)					
Name of Agency -	M/S UTTAR BIHAR construction				
company pro - sanjay Kumar AT - sports					
club Road chaitauni motibari tier -					
EAST champaian					
Agreement No -	07530.D./2021-22				
Date of work order -	16-12-2021				
Time of completion -	15-12-2022				
(1) construction of subgrade					
S Earthen shoulder					
all complete					
sides of WBM	2x10x 30.0 x 1.295 x 0.075 = 58.275 m ³ avg				
	2x10x 30.0 x 1.295 x 0.075 = 58.275 m ³ avg				
	2x10x 30.0 x 1.295 x 0.075 = 58.275 m ³ avg				
	2x10x 30.0 x 1.295 x 0.075 = 58.275 m ³ avg				
	2x1x 20.0 x 1.295 x 0.075 = 3.885 m ³ avg				
Cut/	2x10x 30.0 x 1.295 x 0.075 = 58.275 m ³ avg				
	2x3x 30.0 x 1.295 x 0.075 = 17.48 m ³ avg				
	2x1x 25.0 x 1.295 x 0.075 = 4.86 m ³ avg				
sides of pcc	2x4x 30.0 x 1.51 x 0.160 = 57.98 m ³ avg				
	2x1x 23.0 x 1.51 x 0.160 = 11.11 m ³				
	2x4x 30.0 x 1.51 x 0.160 = 57.98 m ³				
Cut/	2x5x 30.0 x 1.51 x 0.160 = 72.48 m ³				
	2x1x 2.0 x 1.51 x 0.160 = 0.97 m ³				

Continuation

518.12 m³

Sch. XLV-Form No.134 31

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>(2) construction of Boundary</u>					
Level 1000 m - not complete					
	ch	Area	mean area	distance	Volume
	0	1.190	0.595	0	0.0
<u>G/</u>	50	1.303	1.247	50	62.325
	100	1.237	1.270	50	63.50
	150	1.260	1.249	50	62.425
	200	1.754	1.507	50	75.35
	250	2.604	2.179	50	108.95
	300	3.428	3.016	50	150.80
<u>G/</u>	350	3.677	3.553	50	177.625
<u>G/</u>	400	3.662	3.670	50	183.475
	450	3.853	3.758	50	187.875
	500	3.751	3.802	50	190.10
	550	3.724	3.738	50	186.875
	600	4.105	3.915	50	195.725
	650	3.685	3.895	50	194.75
<u>G/</u>	700	5.975	4.83	50	241.50
	750	5.993	5.984	50	299.20
	800	6.136	6.065	50	303.225
	850	5.277	5.707	50	285.325
	900	4.284	4.781	50	239.025
	950	1.257	2.771	50	138.525
	1000	1.170	1.214	50	60.675
<u>G/</u>	1050	1.253	1.212	50	60.575
	1100	1.310	1.282	50	64.075
	1150	1.431	1.371	50	68.525

Continuation

Sch. XLV-Form No.134

32

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1200	2.044	1.738	50	96.975
	1250	3.107	2.574	50	128.70
	1300	3.087	3.096	50	154.775
S	1350	3.215	3.151	50	157.55
<u>Sum</u>	1400	3.117	3.166	50	158.30
	1450	3.460	3.289	50	164.425
	1500	3.501	3.481	50	174.025
	1550	3.606	3.554	50	177.675
	1600	3.195	3.46	50	170.025
	1635	1.660	2.428	35	84.963
					701.61 E/0 Gt ³ = 5057.738 ³

Deduction —(i) Box cutting vide TMB PH-5 Gt³ = 182.57³

(ii) Subgrade vide TMB item (2)

PH-7 + item (2) PN-30 Gt³ = 1127.72³

(iii) GSB grading II vide TMB

item NO(1) PN-7 Gt³ = 682.60³

(iv) WBM grading III vide TMB

item (2) PN-8 Gt³ = 370.13³

(v) pcc m30 pavement vide TMB

item (4) PN-23 Gt³ = 249.0³2445.72³

(vi) providing RCC M15 grade

28mm post - all complete

2.0410

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) providing 20cm stone					
post - all complete					
		7.0 nos			
(5) painting two coats					
on curved paper wall					
--- all complete					
TOP - $2 \times 2 \times 6.150 \times 0.400 = 9.84 m^2$					
ENDS (paper) $2 \times 4 \times 0.400 \times 0.600 = 1.92 m^2$					
inner sides - $2 \times 2 \times 6.150 \times 0.600 = 14.76 m^2$					
					$26.52 m^2$
(6) providing two coats of					
water based cement paint					
(at right pavement below)					
road marking - all comp					
1st Km - $2 \times 4 \times 30.0 \times 0.100 = 24.0 m^2$					
2nd Km - $2 \times 1 \times 23.0 \times 0.100 = 4.60 m^2$					
2nd Km - $2 \times 4 \times 30.0 \times 0.100 = 24.0 m^2$					
curves - $2 \times 5 \times 30.0 \times 0.100 = 30.0 m^2$					
2nd Km - $2 \times 1 \times 2.0 \times 0.100 = 0.40 m^2$					
					$83.0 m^2$
(7) providing 2.5mm thick road					
marking - all complete					
$2 \times 10 \times 30.0 \times 0.100 = 60.0 m^2$					
$2 \times 10 \times 30.0 \times 0.100 = 60.0 m^2$					
$2 \times 10 \times 30.0 \times 0.100 = 60.0 m^2$					
$2 \times 10 \times 30.0 \times 0.100 = 60.0 m^2$					
$2 \times 10 \times 30.0 \times 0.100 = 60.0 m^2$					
Continuation $C.O.Bty = 300.0 m^2$					

Sch. XLV-Form No.134 3½

Particulars	Details of actual measurement				Contents of area.
	No.	L.	B.	D.	
					$B.F.O.Ly = 300 \cdot 0 m^2$
					$2 \times 4 \times 30 \cdot 0 \times 0 \cdot 100 = 24 \cdot 0 m^2$
					$2 \times 1 \times 15 \cdot 0 \times 0 \cdot 100 = 3 \cdot 0 m^2$
					$327 \cdot 0 m^2$

(6) PSF of typical maintenance

Board - - - all complete

2.0 NOS

(9) PSF of Retro-Reflective

cautionary, mandatory

informative sign - - -

all complete

(4) 600mm Equilateral triangle

4.0 NOS

(ii) 600mm circular

6.0 NOS

(iii) 600mm x 490mm rectangular

2.0 NOS

(iv) 900mm side octagon

0.0 NOS

(10) providing s laying 300mm b

RCC Hume pipe - all complete

37.50 m

(11) planting of tree 8 hour

maintenance one year - - -

all complete

62.0 NOS

10/12/2022

10/12/22

JE

Continuation

AE

Sch. XLV-Form No.134 35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) construction of Reference					
1.0					
8 working BM -- all complete					
vide TMB item (1) PN - 24					
1.635 Km @ Rs 8318 = 85 / Km RS 13601=					
(2) construction of Reference					
2.0					
pillars / barrier -- all complete					
vide TMB item (2) PN - 24					
1.635 Km @ Rs 4830 = 84 / Km RS 7898=					
(3) clearing & grubbing Roads					
3.0					
land -- all complete					
vide TMB item (3) PN - 24					
0.49 Ha @ Rs 51137 = 33 / Ha RS 25057=					
(4) construction of Embankment					
5.0					
load 1000 m -- all complete					
vide TMB item (2) PN - 32					
2445.72 m ³ @ Rs 189 = 95 / m ³ RS 464565=					
(5) construction of subgrade					
6.0					
9 bottom shoulders --					
all complete					
vide TMB item (5) PN - 24					
+ item no (1) PN - 30					
1127.72 m ³ @ Rs 191 = 64 / m ³ RS 216116=					
(6) Excavation for roadway					
8.0					
-- -- -- all complete					
vide TMB item (6) PN - 24					
182.57 m ³ @ Rs 79 = 50 / m ³ RS 13787=					
Continuation C.O. RS 741021=					

Sch. XLV-Form No.134 36

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

P.F.Rs 741021=00

(7) construction of 6.50 m G.R.I
10.0

- - - all complete

vide TMB item (7) PN - 25

$682.60 \text{ m}^3 @ \text{Rs } 2846 = 22/27 \text{ m}^3 \text{ RS } 1942830=00$

(8) construction of 6.50 m G.R.I
11.0

- - - all complete

vide TMB item (8) PN - 25

$370.06 \text{ m}^3 @ \text{Rs } 3501 = 27/27 \text{ m}^3 \text{ RS } 1295680=00$

(9) providing prime coat SS-1
12.0

- - - all complete

vide TMB item (9) PN - 25

$4620.04 \text{ m}^2 @ \text{Rs } 43 = 06/\text{m}^2 \text{ RS } 198939=00$

(10) providing tack coat RS-2
13.0

- - - all complete

vide TMB item (10) PN - 25

$4620.04 \text{ m}^2 @ \text{Rs } 14 = 54/\text{m}^2 \text{ RS } 67175=00$

(11) providing 20mm thick P.M.C
14.0

- - - all complete

vide TMB item (11) PN - 25

$4620.04 \text{ m}^2 @ \text{Rs } 206 = 71/\text{m}^2 \text{ RS } 955008=00$

(12) p.s.f of M.M.G.S.Y infomtry
24.0

signboards - - - all complete

vide TMB item (12) PN - 25

$2.0 \text{ Nos} @ \text{Rs } 12682 = 98/\text{each} \text{ RS } 25366=00$

C.O.Rs 5226019=

Continuation

Sch. XLV-Form No.134 37

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.=RS 5226019=00
(13) E/W in excavation for 32° foundry -- all complete					
vide TMB item (13) PN - 26					
$75.24 \text{ m}^3 @ \text{Rs } 269 = 20264 = 00$					
(14) providing sand filling in 33° foundry trench - all com?					
vide TMB item (14) PN - 26					
$5.72 \text{ m}^3 @ \text{Rs } 438 = 2510 = 00$					
(15) B/F/S in foundry trench 34° -- all complete					
vide TMB item (15) PN - 26					
$57.25 \text{ m}^3 @ \text{Rs } 291 = 16711 = 00$					
(16) providing pcc m15 in 35° open foundry -- all compl					
vide TMB item (16) PN - 26					
$12.34 \text{ m}^3 @ \text{Rs } 5692 = 70243 = 00$					
(17) B/m in 36° wall -- all complete					
vide TMB item (17) PN - 26					
$53.02 \text{ m}^3 @ \text{Rs } 5535 = 296141 = 00$					
(18) providing 1000 mm Ø NP3 37° Hume pipe -- all complete					
vide TMB item (18) PN - 26					
$15.0 \text{ m} @ \text{Rs } 3926 = 58894 = 00$					
					C.O RS 5690782 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.RS 5690782=00
(19) plastering width 0m (114) 38.0	- - -	all complete			
vide TMB item (19) PN - 27					
72.80 m ² @ RS 175 = 31 / m ²					RS 12763=00
(20) providing 1.5 mm cement 39.0					
burning - all complete					
vide TMB item (20) PN - 27					
26.52 m ² @ RS 57 = 06 / m ²					RS 1513=00
(21) construction of pcc m30 15.0					
parapet - all complete					
vide TMB item (21) PN - 27					
299.0 m ³ @ RS 6598 = 42 / m ³ RS 1643007=00					
(22) providing RCC M15 grade 17.0					
Km post - - all complete					
vide TMB item (3) PN - 32					
2.0 NOS @ RS 2388 = 38 / each					RS 4777=00
(23) providing RCC M15 grade 18.0					
200 m post - - all complete					
vide TMB item (4) PN - 33					
7.0 NOS @ RS 630 = 67 / each					RS 4415=00
(24) painting two coats on 20.0					
culvert parapet wall - -					
all complete					
vide TMB item (5) PN - 33					
26.52 m ² @ RS 99 = 42 / m ²					RS 2637=00
					C.O RS 7359894=00

Continuation,

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 7679436=00
(29) providing 300 mm D RCC 2000					
Hume pipe N.P. -- all complete vise T.M.B item (10) PN - 34					
37.50 m @ RS 873 = 48/m					RS 32756=00
					RS 7712192=00
Add 12.01. GST					RS 925463=00
Add 1.01. Labour cess					RS 77122=00
Add Seigniorage fee - vise T.M.B					
PN - 27 + PN - 41					RS 93997=00
					RS 8808774=00
Less 0.01. 0.8 per Agreement					RS 881=00
					RS 8807893=00
Less previous Bill PN - 27G RS 8146073=00					
					RS 661820=00
W.C.C. dated 10.12.2022					
J.E.					
C.R.P.					
Yojyajal 02/01/23					
Continuation					