

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- chitti chiknolag					
PMGy Road Kachaheri					
to go to goiyada v ke					
ghar to Sima to go.					
Agency:- Kanchan Kumari					
Dist - Madhepura -					
Agreement no - 89 SDD/2020 - 2/					
Date of start -		12/06/2020			
Date of comp -		11/06/2021			
Actual Date of comp -		20/03/2022			
measurement - Nil					
ABSTRACT of cost					
(1) @ providing and fixing working benchmark					
ply. r. sur PNo. (50)					
03 no @ Rs 4056.25 each					12169 =
(2) @ Reference pit/la ✓					
ply. r. sur PNo. (50)					
08 no @ Rs 1873.26 each					14986 =
(3) @ cleaning and grubbing					
Road land - do -					
ply. r. sur PNo. (50)					
1.4175 ha @ Rs 49496.70/ha					70162 =
(4) @ Comp of embankment with approved material - do -					
1889.622 M³ @ Rs 130.86/m³					247276 =

Continuation *copy*

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(40/41) painting of parapet wall					
Qty v. sub P No. (55)					
41.28 m ² @ Rs 95.03/m ²					3948.20
(41/42) Dismain L/y Concr.					
Concr. - de -					
Qty v. sub P No. (55)					
0.15 m ³ @ Rs 473.83/m ³					71.20
(11) Dismain L/y of Rce					
Concr. - de -					
Qty v. sub P No. (55)					
1.68 m ³ @ Rs 1062.89/m ³					1786.20
(11) Dismain L/y of Concr.					
mon. for / B. for / P. for					
Qty v. sub P No. (52)					
24.75 m ³ @ Rs 228.77/m ³					5661.20
Total Rs					14895880.20
Adl @ 12% G.C.T.R.					1787506.20
Adl @ 1% L.C. Rs					148959.20
Total Rs					16832345.20
Less @ 0-1% B. for / P. for					16832.20
Total Rs					16815513.20
Less previous paid Rs					15348063.20
Net Defal Rs					1467450.00
Authorised					
16/12/2022					
JE					
20/12/2022					
AE					
CPR					
23.12.22					
Continuation					