

LO34 KUARI TO THAUPARA.

Schedule XLV-Form No. 134

11/11/51 G.O.

R.K.D. MORES

DIVISION

KESHAN GHATY-I

R.K.D. MORES

SUB-DIVISION

TERTAGACHH

3267

MEASUREMENT BOOK

RGP SHAFIQUE ALAM.

① 2041 Part of A/c Bill = 78,41,808/-

memo of Payment 78,41,808/-

By 8 x 250 -	627345	
By 1 x 99 Tax -	78418	
By 1 x 9 L.C. -	78418	
By 1 x 9 CGST -	78418	1509117=
By 1 x 9 SGST -	78418	
By Royalty -	415103	
By 87. fee -	152997	
By chq -	6332671	
	<u>78,41,808</u>	

Paid of 78,41,808/- (Sum of 87%
L.C. fee on the 87% L.C. fee & 87%

C. S. S. S.
2/6/21

Executive Engineer

Continuation

R.W.D. Works Division

Kishanganj-1

2/6/21

Q
7.6.21

2nd of A/c Bill
 Memo of Payment - 4605507 =

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By 87.9 SD	—	368441	=	—	
By 148.9 Tar	—	46055	=	—	
By 148.9 L.C.	—	46055	=	—	
By 148.9 CST	—	46055	=	—	735560 =
By 148.9 GST	—	46055	=	—	
By Royalty	—	143249	=	—	
By Sig. fee	—	39650	=	—	
By Clerk	—	38,69,947	=	—	
		46,05,507	=		

Amount Rs 4605507/- (Forty Six
 Lacs five thousand five hundred & seven)

30.10.14

~~Chaitan~~
 Executive Engineer
 R. W. D., Works Division
 Kishanganj-1
 29/10/14

3rd on A/c Bill
Memo of Payment - 4961590=

NO. NO - 19
Sch. XLV—Form No. 134

39

dt - 3/12/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By SD 8y. —			396928=	✓	
By IT 1y. —			49616=	✓	
By L. LMS 1y. —			49616=	✓	
By CUST 1y. —			49616=	✓	
By SYST 1y. —			49616=	✓	
By Royalty —			32293=	✓	
By S. Fee —			9464=	✓	
By T. Ex 10% —			496159=	✓	
By Chagne —			3828282=	✓	
			3828282=	✓	
49015 bill —			4961590=	✓	

1133308=

Passed for Rs - 4961590 (Forty

nine lakh sixty one thousand five hundred ninety only)

Executive Engineer

R.W.D. Works Division

Kishanganj-I

3/12/22

03/12/22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:-	Lo 34	Kuari	to		
		thau para	in	tesha-	
		gachh	block	under	
		MMHSY.			
Aggr no:-	Md.	Shafique	Alam,		
		Kishanganj.			
Aggr no:-	211	MMHSY/SBD	20-21.		
date of start:-	11-09-	2020.			
date of completion:-	10-9-	2021.			
date of M/S:-	5/11/2021.				
Actual date of completion:-	5-1-	2022.			

Measurement:- Nil.

Ser:-

22/12/2022
J.E

[Signature]
22/12/2022
J.E

Abstract of cost.

42

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference					
and working benchmark — E/I					
Qty: - 2.552 k.M.			vide TMB,		
			P-31.		
@ Rs: 3369.87/km.				Rs: 8599 = ∞.	
② Construction of reference					
Pillars / bungees — E/I					
Qty: - 2.552 km.			vide TMB		
			Pms - 31.		
@ Rs: - 1568.24/k.M,				Rs: - 4,002 = ∞.	
③ Clearing and grubbing road					
land — E/I					
Qty: - 0.765 hect.			TMB,		
			Pms - 31.		
@ Rs: - 51,109.28/hect,				Rs: - 39,099 = ∞	
④ Construction of embankment					
with approved material					
obtained from borrow					
pit lead up to 100m — E/I					
Qty: - 2108.95m ³ ,			TMB, P-31.		
@ Rs: - 161.96/m ³				Rs: - 3,41,565 = ∞	
⑤ Construction of embankment					
with approved material					
obtained from borrow pit — E/I					
Qty: - 1389.51m ³ ,			TMB, P-31.		
@ Rs: - 138/m ³				Rs: - 1,91,752 = ∞	
⑥ Cost of sub-grade and earthon.					

Should be Continuation — E/I

