

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेलसंड।

पत्रांक:- 17 (अनु०)

./ बेलसंड दिनांक:- 10/01/2023 /

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेलसंड

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बी०आर०आर०डी०ए०
बिहार, पटना

विषय:- मुख्यमंत्री ग्राम सम्पर्क (MMGSY-SC) योजना अंतर्गत राशि की अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्राम सम्पर्क (MMGSY-SC) योजनान्तर्गत संलग्न सूची के आधार पर पथ में आवंटन उपलब्ध कराने की कृपा की जाये।


अनु०- यथोक्त

विश्वासभाजन




10.01.2023

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेलसंड


10/01/2023

Rural Works Department
MMGSY-(SC) Allotment Requisition

Name of Division:- R.W.D.(W) Division-Belsand

Sl. No.	Year	Name of Road	Name of Contractor	Agreement No & Date	Administrative Sanction		Agreement Amount (In Lakh)		Allotment Received (In Lakh)	Total Expenditure as Per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh)	Remarks
					Lenth (In Km)	Amount (In Lakh)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	2019-20	Baligadh to Aurai Siman Tak	Subodh Kumar Singh	15 SBD/ 2021-22	0.850	52.06	42.78563	8.25347	23.63872	23.63872	41.21200	17.57328	Completed
2	2019-20	Runnisaipur Thana Baligadh Road to Naya Tola	Raj Kumar Singh	122 SBD/ 2020-21	0.900	107.07000	86.855332	3.91505	47.81950	47.81950	85.39196	37.57246	Completed
3	2019-20	Benipur RWD Path to Yadav Tola.	Akhlesh kumar Chaudhary	06 SBD/2021-22	1.600	125.12	102.16278	17.43411	90.09107	90.09107	101.67894	11.58787	Completed
4	2020-21	Maulanagar nagar Masjid to Dumra Bandh Post office.	Sunita Devi	03 SBD/2021-22	1.600	130.76	113.53449	19.59097	80.27782	80.27782	91.82327	11.54545	Completed
5	2020-21	Gadhawa PMGSY Road to Gadhwa Kushwaha tola	Rakesh Kumar Rai	104 SBD/2020-21	1.050	83.46000	76.90235	12.88967	47.21774	47.21774	57.93014	10.71240	Completed
6	2019-20	PMGSY Path to Baldev Shah's house to Kanti Tola	Navneet Kumar	85SBD/ 2020-21	0.500	45.06000	37.63888	2.57119	19.91249	19.91249	33.55802	13.64553	Completed
7	2020-21	Bhatauliya Hanuman Mandir PMGSY to Bhatauliya Mahadalit Tola.	Rishav Singh	47SBD/2021-22	0.500	36.833	32.32445	4.64073	7.47096	7.47096	13.34100	5.87004	Completed
8	2019-20	Sonoul Subba Gaw se Roshan Chaukidar ke Ghar se Math Hote Huye Kansar Gaw tak janewit Sadak.	Sanjeev Kumar	131 SBD/2020-21	1.650	138.05	113.2606	17.48134	83.14974	83.14974	108.71526	25.56552	Completed
9	2019-20	PWD Mehsaul to Harihan tola	Tahsin Khan	04 SBD/2021-22	1.150	74.26	57.4128	10.26035	38.27300	38.27300	47.12315	8.85015	Completed
10	2020-21	Madhu Chhapra to Dera Tola	Sanjeev Kumar Singh	120 SBD/2020-21	0.850	76160	60.34639	7.94984	32.36781	32.36781	57.79966	25.43185	Completed
11	2020-21	Manik Chowk Pradhanmantri Sadak to Anand Nagar	Ram Balak Rai	78 SBD/2020-21	1.125	87.52	72.50933	8.89400	39.82388	39.82388	71.11408	31.29020	Completed
12	2019-20	PMGSY Path Sundargama to Vidhata tola	Alok kumar Singh	90 SBD/2020-21	0.975	79.139	65.29480	9.78274	44.93608	44.93608	61.13611	16.20003	Completed
13	2019-20	PMGSY to Mirraul Purab Tola	Gaurav Kumar	111 SBD/2020-21	0.500	44.02	36.94183	5.0491	27.13271	27.13271	32.48150	5.34879	Completed
14	2019-20	PMGSY PATH HARPURSARI TO PURAB TOLA HARPUR SARI.	MADAN KUMAR SINGH	89SBD/2020-21 Did 02 012 2020	1.000	80.74	67.27228	10.25188	36.31004	36.31004	64.83935	28.52931	Completed
15	2019-20	Reega Road To Parsurampur Turhi tola	Vaishnavi Construction	30 SBD/2021-22	0.850	69.96	59.087	7.40563	14.47852	14.47852	25.85450	11.37598	In Progress
16	2020-21	Kothiya REO Path to Kothiya Naya Tola	Awadhesh Kumar Singh	12 SBD/2021-22	0.900	67.836	52.71407	6.4611	0.00000	0.00000	15.28564	15.28564	In Progress
Total									632.90008	632.90008	893.99894	261.09886	

Rahmat
10.01.2023

Devin

कार्यपालक अधिकारी
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेलसंड

Rohit
10/01/23

FORM GFR 19-A

(See Government of India's Decision (I) Below Rule -150)
Form of Utilisation Certificate Upto the Month of Sep-22

State- Bihar

MUKHYA MANTRI GRAM SAMPAK YOJNA-(SC)

Sl No.	Name of Scheme	Sanctioned No. & Date with Amount (In Rs. Lacs)	Amount received (In Lacs)	Particulars
1	Construction of Rural Roads under MMGSY-(SC) Scheme.	BRRDA	1072.16587	Certified that out of Rs. 1072.16587 Lacs of grants -in-aid sanctioned during the year 2019-20 to 2022-23 in favour of E-in-C, REO Bihar, Patna a sum of Rs. 1071.64275 Lacs has been utilized for the purpose of MMGSY-New(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.52312 lacs remaining utilized at the end of the period under.
		Expenditure	1071.64275	
BalanceTotal			0.52312	

2 Certified that I have satisfied myself that the conditions on which the grants-in -aids was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose of which it was sanctioned.

Kind of Checks Exercised :-

- 3 i. Works has been supervised by Executive Engineer /Superintending Engineer
 - ii. Periodical inspection has been conducted by Executive Engineer /Superintending Engineer
 - iii. Construction material has been tested.
 - iv. Measurements has been recorded in MBs and test check conducted by the Assistant
 - v. All other codal formatities has been observed.
- 3 **Physical Progress Achieved:-**
- i. Construction of Road Works.
 - ii. Construction of CD Works

D.A.O.
Rural Works Department
Works Division - Belsand
(Sitamarhi)

Rabindra
10.01.2023
Executive Engineer
RWD Works Department
Works Division - Belsand
(Sitamarhi)

Petty
10/01/2023