

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज

पत्रांक
प्रेषक,

58 अनु

फारबिसगंज / दिनांक 07/01/2023

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज
सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय- एम०एम०जी०एस०वाई०(MMGSY SC) योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि एम०एम०जी०एस०वाई०(MMGSY SC) योजनान्तर्गत चल रहे पथ के निर्माणाधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान **Rs.-617,32,398(Six Crore Seventeen Lakh Thirty Two Thousand Three Hundred Ninety Eight Rupees)** कि आवश्यकता है | अधियाचना का निर्माण कार्य विशिष्टों के अनुरूप है तथा कार्य संतोषप्रद है |

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन **Rs.-617,32,398(Six Crore Seventeen Lakh Thirty Two Thousand Three Hundred Ninety Eight Rupees)** उपलब्ध कराने की कृपा की जाये |

अनु०- 1) अधियाचना प्रपत्र।

2) मापिपुस्त की छायाप्रति सलग्न |

3) 19 ए फ़ॉर्म |

विश्वासभाजन

6/01/23

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज

6/01/23

Rural Works Department, Works Division Forbesganj

MMGSY(SC) Allotment Requisition

PMGSY (SC) Amount Requested													
Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction			Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remarks
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)						
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	2017-18	Ghurna Basmatiya PMGSY Road near house of Rahman Maulbi to Nepal Seema via Ashok Yadav House	M/S Rudra Construction, Prop- Soni Devi	0.700	57.19000	51.63849	5.90000	45.57525	45.57525	50.17369	4.59844		
2	2017-18	Khajuri to Bramotra Chakla	M/S MAA SHARDA CONSTRUCTION, PROP-KUMAR ABHIJEET	2.400	193.98000	171.55430	23.81000	164.07912	164.07912	166.31968	2.24056		
3	2017-18	PWD Road Belgachhi Jawed House to Nuniya Tola	ROHIT KUMAR OJHA	3.275	254.57000	228.89295	32.59859	173.90102	173.90102	218.93067	45.02965		
4	2019-20	Halhalia to Mandal Tola	M/S S.S Construction Prop-Avinash Kumar Singh	2.120	179.52000	159.23587	16.34576	110.35919	110.35919	155.05850	44.69931		
5	2019-20	Naya Bhargama Bajrangbali Chowk to Harpur Kala Munna Chowk	Punam Upadhyay	1.440	117.91000	93.05210	12.13609	0.00000	0.00000	42.41816	42.41816		
6	2019-20	S035 Hasanpur to Hasanpur	M/S MAA SHARDA CONSTRUCTION, PROP-KUMAR ABHIJEET	3.100	299.75200	262.20487	35.74680	72.09086	72.09086	159.37390	87.28304		
7	2019-20	Railwo Shanthali to Bagulaha Sima	Chandan Kumar Singh	2.000	199.02400	175.11128	21.33454	31.06036	31.06036	55.46493	24.40457		
8	2019-20	Ayubu More Chhatiyona to Rabbani House	M/S Anjal Construction, Proprietor- Anju Kumari	1.900	177.55000	150.63382	19.18434	43.53777	43.53777	77.74602	34.20825		
9	2019-20	Yadav Tola to Mushahari Tola Tak	Asha Kumari	0.700	64.54200	51.30727	15.44188	24.84188	24.84188	46.99043	22.14855		

Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)					
1	2	3	4	5	6	7	8	9	10	11	12	13
10	2019-20	Yadav Tola to Senani Tola	M/S Mahi Enterprises Prop-Shambhu Kumar Yadav	1.000	99.08400	80.73501	9.33615	29.17019	29.17019	78.18552	49.01533	
11	2019-20	Lilaha Tola to Bhagwati Tola	M/S Angel Priya Construction Prop Amit Kumar	1.400	126.90600	106.36176	12.95672	23.91892	23.91892	41.89893	17.98001	
12	2019-20	Bajrangbali Mandir Asarfi Mehta House to Kali Mandir	Nisha Priya	1.000	81.32100	70.62382	8.11467	9.41821	9.41821	21.82210	12.40389	
13	2019-20	Darogi Rishidev House to Jay Kumar Yadav House	M/S Dln Construction Prop Lokesh Nandan	1.200	96.60300	69.60796	12.78843	57.15040	57.15040	70.60050	13.45010	
14	2019-20	S210 To Parthari Nahar 8 R.D	Shashibhushan Yadav	2.000	194.37600	166.62148	21.10834	88.02689	88.02689	159.64716	71.62027	
15	2020-21	L023 Musary Tola to Yadav Tola	Dilip Kumar	0.650	57.45400	49.94294	7.09518	14.62098	14.62098	49.78544	35.16456	
16	2020-21	Raghunathpur South Sharma Tola to T01 Bharmar Tola Ward No 5	Punam Upadhyay	0.960	82.66700	71.91456	11.46538	0.00000	0.00000	53.26921	53.26921	
17	2020-21	Manraji Mehta Tola Posdaha Rajaji Sthan to BT Path	Pragati Construction Prop Ranjay Kumar Mehta	1.700	164.87600	150.02959	12.96487	25.98821	25.98821	46.40752	20.41931	
18	2017-18	Rashikpur to Khandar Tola	RAKESH ROSHAN SINGH	3.200	264.70000	244.42684	30.54641	63.79902	63.79902	100.76979	36.97077	
								977.53827	977.53827	1594.86215	617.32388	

प्रमाणित किया जाता है कि किये गये अधियाचना का निर्माण कार्य विशिष्टयो के अनुरूप है तथा कार्य संतोषप्रद है ।

SR.DAO

Rural Works Department,
Works Division Forbisganj

Executive Engineer
Rural Works Department,
Works Division Forbisganj

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto January-2023

MMGSY SC

PIU:- RWD Works Division Forbisganj

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	Construction of Road Under MMGSY SC Scheme	24280.24186	24280.24186	Certified that out of Rs-24280.24186 Lakh received till date in favour of Executive Engineer, RWD Works Division Forbisganj a Sum of Rs-24268.88196 Lakh has been utilized for the MMGSY SC Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-11.35900 Lakh remaining unutilized at the end of period under the time of completion
		24280.24186	24280.24186	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

Kind of Checks Exercised:-


- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurments have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have overserved

3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works


Sr.DAO
Rural Works Department,
Works Division Forbisganj


Executive Engineer
Rural Works Department,
Works Division Forbisganj


Ramesh
06/10/23