

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सीतामढ़ी

पत्रांक... २२११/२०२१ दिनांक... २५/१२/२०२१

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सीतामढ़ी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बी०आर०आर०डी०ए०,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- MMGSY SC योजना अंतर्गत वर्ष 2022-23 के लिए आवंटन उपलब्ध कराने के संबंध में।

महोदय,

उपर्युक्त विषयक इस प्रमंडल अंतर्गत चल रहे MMGSY SC योजना अंतर्गत स्वीकृत योजनाओं के विभिन्न कार्यों के लिए संलग्न विवरणी अनुसार भुगतान हेतु 130.56681 लाख का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:- यथोक्त।

विश्वासभाजन


२५/१२/२१

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, सीतामढ़ी।
२५/१२/२१


Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name of Division:- R.W.D. (V) Division, Sitamarhi

Month-December 2022

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	NH-104 Sanjay Singh ke Ghar To Bhotha Tola Aji Nagar (Brahman Aasthan)	Sunil Kumar Shahi	0.578	42.280	35.13438	6.07848	27.24524	27.24524	31.92575	4.68051	Work Completed
2	2019-20	Harjan Baithka Methaura To Prati Tola	Ranjit kumar	0.940	76.070	65.623	8.324	48.93340	48.93340	60.17924	11.24584	Work Completed
3	2020-21	Mohammadpur Kamli Pul To Laptitola Tak	Manoj Kumar Azad	1.550	123.870	104.05328	12.25217	93.77268	93.77268	101.70859	7.93591	Work Completed
4	2019-20	NH-77 Nahar Chowk To Shekh Tola Meshaula Tak	Mohammad Nehal	1.250	89.200	78.43291	8.30884	68.43792	68.43792	72.91457	4.47665	Work Completed
5	2020-21	Labhka PWD Road To Purnan Yadav Tola Harthapur	Ram Vishwas Ray	1.171	72.830	53.92299	9.06885	29.93247	29.93247	53.45084	23.51837	Work Completed
6	2020-21	Dharharwa Boarder Road To Ram Tola	Manoj Kumar Azad	0.750	77.400	68.02851	7.69807	36.62661	36.62661	42.45222	5.82561	Work Completed
7	2020-21	Bhalhi Tower Chowk To Bhalhi Kushwaha Tola	Manoj Kumar Azad	1.200	93.84000	76.58264	10.73986	57.10380	57.10380	63.34387	6.24007	Work Completed
8	2019-20	Nathuni Sah ke Ghar Mirzapur To Hajam Tola	Ram Vishwas Ray	2.024	162.080	131.29993	12.96314	102.60838	102.60838	122.33916	19.75078	Work Completed
9	2019-20	Banchuan Durnara RWD Sadak To Kusawaha Purbal Parori	Stee Prakash Kumar	0.950	70.81000	62.12760	7.40947	53.93665	53.93665	61.31710	7.38045	Work Completed
10	2020-21	Mharani Sthan Rupauli To Rupauli Kushwaha Tola	Shashi Ranjan Kumar	1.546	106.97000	91.74053	13.40088	68.59850	68.59850	87.66546	19.06696	Work Completed

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
		Narain Rai House Hariharpur To Parichhan Bin Tola Purani Bazar Bisanpur	Arvind Kumar	0.828	56.788	44.66784	7.44093	18.33851	18.33851	32.74734	14.40883	Work In Progress
12	2020-21	Murha Ghat Muslim Tola to Murha Samudaiik Bhawan	Mundrika Singh	0.250	19.99000	17.51066	1.17286	7.68323	7.68323	13.72006	6.03683	Work Completed
		Total:-		13.037	982.128	829.12437	104.85745	613.21739	613.21739	743.78420	130.56681	

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधिघातित राशि का पथवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिप्रमाणित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधियाचना एक साथ योजना आवश्यक है।
5. निर्गत राशि का डी0 सी0 विपत्र 15 दिनांक के अन्दर ब्राड कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Executive Engineer
W.D. Works Division, Sitamarhi
02.11.2021

FORM GFR 19-A

(See Government of India's Decision (1) below Rule 150)

Form of Utilization Certification up to the month of December-2022

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MMGSY SC	Up to Date Received Allotment	Rs. 931450781.00	Certified that out of Rs 931450781.00 lacs received during the years 2022-23 in favor of Executive Engineer Sitamarhi, Bihar a sum of Rs. 921143605.00 lacs has been utilized for the purpose of MMGSY SC Scheme as given in the margin for which it was sanctioned and that the balance of Rs 10307176.00 lacs remaining unutilized at the end of the period under report
	Total:			

2. Certified that I have satisfied myself that the condition on which the grant-in-aid was sanctioned have been duly fulfilled /are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- I Works have been supervised by Executive Engineer/Superintending Engineer.
- II Periodical inspection has been conducted by Executive Engineer/Superintending
- III Construction materials have been tested.
- IV Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer
- V All other codal formalities

3. Physical Progress achieved:-

- I Construction of Road Works.
- II Construction of CD works

Executive Engineer,
R.W.D. Works,
Division, Sitamarhi

24.12.22

TMussy/SCS

NH-104 Sahitya Singh Ke Ghar +⁶
Schedule XLV-Form No. 134

Bhoorha + ala AjiT Nagar (Brahman
Asthani) **DIVISION**

SUB-DIVISION
Sushil Kumar Shahi

Measurement Book

341 3044

5th and final bill

Abstract

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of road from NH-104 Sanyal Singh Vaghara to Cherka Kola Rajnagar (Barabanki)					
Agency: Sunil Kumar Sani H. Madhuban Bazar Muzaffarpur					
Agg. No. - 85 S.B.D. 2020-21					
D.B.S. - 13-03-2020					
D.O.C. - 18-03-2021					
1) Setting Out Construction of Rd & working Benchmark - Qty. vide TMB P-20 ——— 0.578 km					
@ 4132.80/km ———					Rs. 2389=00
2) Construction of Ret. pillars Qty. vide TMB P-20 ——— 0.578 km					
@ Rs. 1951.79/km ———					Rs. 1099=00
3) Clearing and grubbing the road land Qty. vide TMB P-20 ——— 0.17 Hct					
@ Rs. 51123.76/Hct ———					Rs. 8693=00
4) Excavation for roadway in Soil using manual means. Qty. vide TMB P-20 ——— 26.46 m ³					
@ Rs. 126.24/m ³ ———					Rs. 3346=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/5 Construction of embankment with approved material deposited at side from roadways cutting.					
Qty. vide TMB				26.46 m ³	
P-20					
@ Rs. 36.20/m ³					Rs. 958.00
6/6 Construction of embankment with approved material obtained from Borrow pit					
1000 m lead.					
Qty. vide TMB				1562.92 m ³	
P-21					
@ Rs. 175.22/m ³					Rs. 273855.00
7/7 Construction of embankment with approved material obtained from borrow pit - 100 m lead.					
Qty. vide TMB					
P-21				401.63 m ³	
@ Rs. 138.44/m ³					Rs. 55600.00
8/8 Construction of Curbulars Sub-base.					
Qty. vide TMB				403.96 m ³	
P-21					
@ Rs. 2661.67/m ³					Rs. 1075200.00
9/9 P/L S/C stone agg. of specific size of WBM - III					
Qty. vide TMB					
P-21				164.13 m ³	
@ Rs. 3306.26/m ³					Rs. 542871.00
10/10 P/A Primer Coat with bitumen emulsion SS1					
Qty. vide TMB					
P-21				2176.42 m ²	
@ Rs. 44.24/m ²					Rs. 96285.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25 30 > PIP of Retro-reflectorisied 600mm equilateral triangle Informatory Sign board.					
Qty. vide TMB					
P-24			8.00	nos.	
@ Rs. 3601.07/mo					Rs. 28809.00
26 31 > PIP of Retro-reflectorisied 600mm Circular Speed limit board					
Qty. vide TMB					
P-24			2.00	nos.	
@ Rs. 4747.20/mo					Rs. 9494.00
27 32 > PIP of Retro-reflectorisied 600X450mm rectangular place Sign board.					
Qty. vide TMB					
P-24			2.00	nos.	
@ Rs. 4701.29/mo					Rs. 9403.00
28 33 > 34 PIP Hot Thermoplastic Comp 2.5mm thick					
Qty. vide TMB			128.40	m ²	
P-24			8.00	nos.	
@ Rs. 3601.07/mo					Rs. 91294.00
@ 339.82/m ²					
29 35 > Providing Rumble strips.					
Qty. vide TMB					
P-24			28.125	m ²	
@ Rs. 210.48					Rs. 5918.00
30 36 > Planting of trees by the road side.					
Qty. vide TMB					
P-24			22.00	nos.	
@ Rs. 776.12/mo					Rs. 17075.00
Continuation					
C.O. >					
Total Rs. 2811846.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/S				Rs.	2811896.00
				Rs.	2811896.00
				Rs.	3344921.00
				Rs.	36424.00
				Rs.	32141103.00
				Rs.	21535.00
				Rs.	3132575.00
				Rs.	2924524.00
				Rs.	468051.00