

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/c bill					
(Final bill of construction work)					
Name of work:- Construction of road and c/d works from Semariya to Semariya katanbari under MMGSY (SC)					
Name of Agency:- Dasscon Infrastructure.					
Agt No:- 146 SBD MMGSY (SC) of 2020-21					
Date of Agt:- 21/09/2020					
Rate:- 10.70% below					
Date of Commencement:- 23/09/2020					
Date of Completion:- 22/06/2021					
Actual date of Completion:- 14/02/2022					
Measurement					
Item No. (5) Construction of subgrade and earthen shoulder					
For Rigid portion:-					
Sides of P.C.C.:	2x2	30.00	0.60	0.16	19.20 M ³
	2x2	30.00	0.60	0.16	19.20 "
	2x1	20.00	0.60	0.16	3.14 "
For flexible portion:-					
Side of G.S.B.:	2x2	30.00	1.38	0.20	49.68 M ³
	2x2	30.00	1.38	0.20	33.12 "
	2x1	13.00	1.38	0.20	7.17 "
Side of Gr. III:	2x3	30.00	1.18	0.075	15.93 "
	2x2	30.00	1.18	0.075	10.62 "

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	P/11	item No.	12/38		
66.55m ² @ RS	159.57/m ²	RS	10619.00		
Item No. (36)	Painting two				
Coat	on new concrete surface.				
	P/30	item No.	10/39		
24.96m ² @ RS	97.19/m ²	RS	2425.00		
			RS	3370000	
Add	labour	Cebs 1%	(+)	RS	33700.00
Add	GST	12%	(+)	RS	404400.00
Add	Seigniorage fee	(+)	RS	50477.00	
			RS	3858577.00	
Less	as per Agt	10.70%	(-)	RS	412867.00
			RS	3445710.00	

P. Payment	(-)	RS	450655.00
P. Payment	(-)	RS	1475989.00
P. Payment	(-)	RS	850673.00
		RS	668393.00

14/12/2022
J.E.