

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C bill					
N/W- Const. & Maint. of					
road from SH 75 North to					
to south. tol under MMGS,					
(Sec)					
NIA-Dev Interprises					
Agg. No - 09 SBD/2022-23					
date of start - 30-6-22					
Date of comp - 29-03-23					
① Providing & Fixing B.M.					
pillar etc.					
Qty = 5 Nos					
② Clearing & grubbing road					
land etc.					
18 x 30.0 x 3.50 =					1890.00
1 x 23.0 x 3.50 =					80.50
					= 1970.50
					= 0.20 Hect
③ Const. of embankment					
with app. material etc.					
100 mtr. length					
10 x 30.0 x $\frac{1.0+1.50}{2}$ x 0.90 =					225.00
5 x 30.0 x $\frac{1.0+1.50}{2}$ x 1.00 =					37.50
3 x 30.0 x $\frac{1.00+1.500}{2}$ x 0.90 =					82.20
					= 607.25 m

Continuation

Shudhny

25-8-2022

2'E

RKBD

25-8-22

AB

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract					
① providing & fixing B.M. pillar etc.					
Qty vide T.M.B.P. No. (1)					
= 5 Nos @ R 2577 = 15/Nos @ 12,586 =					
② clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. (1)					
= 0.20 Hect @ R 52970 = 33/Hect					
					R 10,435 =
③ Dismantling of existing structures like B/W etc					
Qty vide T.M.B.P. No. (2)					
= 30.69 M ³ @ R 235 = 98/M ³ @ 7242 =					
④ Dismantling of existing structure like P.C.C. etc					
Qty vide T.M.B.P. No. (2)					
= 0.81 M ³ @ R 417 = 37/M ³ @ 338 =					
⑤ Removing all type of H.P. etc.					
Qty vide T.M.B.P. No. (2)					
= 5.0 M ³ @ R 244 = 92/M ³					
					R 1225 =
⑥ const. of embankment with app. material etc.					
Qty vide T.M.B.P. No. (1)					
= 607.25 M ³ @ R 154 = 67/M ³					
					R 93,559 =

Continuation

Sd's XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Const. of G.S.B. grading & material etc. other side T.M.B.P. No. (3)					
					$= 437.40 \text{ m}^3 \text{ @ } 3285 = 37/143$
					$R 14,37,008 = -$
⑧ E/W excavation in Ash etc. other side T.M.B.P. No. (2)					
					$= 59.896 \text{ m}^3 \text{ @ } 279 = 9/143$
					$R 16,633 = -$
⑨ Providing P.C.C. M15 in Ash etc. other side T.M.B.P. No. (2)					
					$= 9.19 \text{ m}^3 \text{ @ } 6126 = 18/143$
					$R 56,300 = -$
⑩ Providing P.C.C. M20 in sub structure etc. other side T.M.B.P. No. (2)					
					$= 67.486 \text{ m}^3 \text{ @ } 6977 = 88/143$
					$R 4,70,909 = -$
⑪ Providing & laying R.C.C. HP3 1000 MM dia. H.P. etc. other side T.M.B.P. No. (3)					
					$= 15.0 \text{ m}^3 \text{ @ } 3953 = 88/143$
					$R 59,308 = -$
					$R 21,65,543 = -$
					$R 2,59,865 = -$
Add 12% GST					$R 21,655 = -$
Add 1% L/Cess					$R 24,47,063 = -$
Add sec. fee					$R 31,068 = -$
					$R 24,78,131 = -$

Continuation

Continuation