

(SC) GSY 310216 Const. of Road from Gherouta
Sighalgad to Beldari taluq
Schedule XLV-Form No. 134

Agreement NO. 145/SBB/MNGSY-21-22

Name of Agency:- Bhaskar Thakur

DIVISION

ARARIA

Const. Cost- 7860199 = 00

Maint. Cost- 977,724 = 00

Total. 8837923 =

SUB-DIVISION

Date of Commencement:- 06.12.21

ARARIA

Date of Completion:- 05.09.22

MEASUREMENT BOOK

2528

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6th on A/c bill					
Name of work - Gharauta Singhelgad					
to Beldari tola					
Agency - Bhaskar Thakur					
Block - Araria					
Agreement No. - 145/SBD/MMGSY					
					2021-2022
Date of start - 06/12/2021					
Date of completion - 05/09/2022					
Actual date of completion - 20/05/23					
Measurement - NIL					
Abstract of cost					
(1) Providing & fixing of bench mark pillars do do all complete					
1.00 km					Pg no - (35)
@ Rs. 35946 = 04/km					Rs. 35946 = 00
(2) Clearing and grubbing road land do do all complete					
0.350 Ha					Pg no - (35)
@ Rs. 52970 = 33/Ha					Rs. 18540 = 00
(3) Const ⁿ of embankment for 1000 m lead do do all complete					
543.080 m ³					Pg no (5)
@ Rs. 190 = 57/m ³					Rs. 103495 = 00
					Rs. 157981 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. 157981 = 00
(4/8) Const ⁿ of embankment, for 100m lead do-do					
all complete					
2101.316 m ³				Pg no. (35)	
@ Rs. 149 = 08/m ³					Rs. 313264 = 00
(5/9) Const ⁿ of subgrade & shoulder do-do all complete					
2650.198 m ³				Pg no. (35)	
@ Rs. 192 = 25/m ³					Rs. 509501 = 00
(6/10+15) Const ⁿ of USB by Provid- ing well graded material do-do all complete					
721.125 m ³				Pg no. (35)	
@ Rs. 3104 = 120/m ³					Rs. 2238459 = 00
(7/11) P.V. laying & spreading stone aggregate WBM gr-III do-do all complete					
279.845 m ³				Pg no. (36)	
@ Rs. 3832 = 61/m ³					Rs. 1072537 = 00
(8/12) Providing & applying primer coat (SS-1) do-do all complete					
3050.00 m ²				Pg no. (36)	
@ Rs. 44 = 35/m ²					Rs. 133050 = 00
(9/13) Providing & applying tank coat with bitumen emulsion do-do all complete					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.A.B.	4424792.20
		3000.00 m ²	Pg no (36)		
		@ Rs. 15 = 15/m ²		B.	45450.00
(10/14) Providing, laying, rolling of close graded premix surface					
- do do all complete					
		3000.00 m ²	Pg no (36)		
		@ Rs. 218 = 46/m ²		B.	655980.00
(11/16) const'n of PCC M-30-do					
- do - all complete					
		117.00 m ³	Pg no (36)		
		@ Rs. 6840 = 24/m ³		B.	800308.00
(12/17) Laying brick soiling					
layer on prepared subgrade					
do - do all complete					
		195.00 m ²	Pg no (37)		
		@ Rs. 546 = 46/m ²		B.	106560.00
(13/20) K.M. Stone					
		2.00 Nos.	Pg no (37)		
		@ Rs. 2345 = 98/No.		B.	4692.00
(14/21) 200 M Stone					
		4.00 Nos.	Pg no (37)		
		@ Rs. 637 = 36/No.		B.	2549.00
(15/23) 600 mm equilateral triangle					
		4.00 Nos.	Pg no (37)		
		@ Rs. 3576 = 59/No.		B.	117306.00
				B.	6054637.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				$B \times D$	$6054637 \approx 0$
(16/24) 600 mm Circular					
3.00 NOB.			Pg no. (37)		
@ Rs. 4756 = 91/NO.					Rs. 14271 = 00
(17/25) 800 mm x 600 mm rectangular					
- 1st					
4.00 NOB.			Pg no. (37)		
@ Rs. 6587 = 79/NO.					Rs. 263512 = 00
(18/26) 600 mm x 450 mm rectangular					
3.00 NOB.			Pg no. (37)		
@ Rs. 4636 = 09/NO.					Rs. 13908 = 00
(19/28+29) Road marking on B.T & Zebra Crossing					
171.00 m ²			Pg no. (37)		
@ Rs. 721 = 95/m ²					Rs. 123453 = 00
(20/30) Road marking on CC					
39.00 m ²			Pg no. (38)		
@ Rs. 822 = 65/m ²					Rs. 32083 = 00
(21/31) RCC M-15 grade Boundary Pillars					
8.00 NOB.			Pg no. (38)		
@ Rs. 483 = 00/NO.					Rs. 38642 = 00
(22/32) P/M & erecting direction and place identification sign board					
4.00 NOB.			Pg no. (38)		
@ Rs. 1114 = 190/NO.					Rs. 15201 = 00
					Rs. 6211285 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Bf. Rs. 6314388
(²³ / ₃₃) Planting of trees and their maintenance for one year					
25.00 Nos.				Pg no. (38)	
@ Rs. 842 = 36/No. —					Rs. 21059 = 00
(²⁴ / ₃₄) Half brick circular tree guard in 2nd class brick					
25.00 Nos.				Pg no. (38)	
@ Rs. 1948 = 82/No. —					Rs. 48720 = 00
(²⁵ / ₃₅) P/V & fixing of 'Logo' of MMQSY Project & Citizen info. board					
5.00 Nos.				Pg no. (38)	
@ Rs. 9697 = 44/No. —					Rs. 48487 = 00
(²⁶ / ₃₆) E/W in excavation for foundm do-do all complete					
15.662 m ³				Pg no. (39)	
@ Rs. 305 = 42/m ³ —					Rs. 4783 = 00
(²⁷ / ₃₇) Providing Pcc M-20 as levelling course in foundm do-do all complete					
2.840 m ³				Pg no. (39)	
@ Rs. 6366 = 72/m ³ —					Rs. 18081 = 00
(²⁸ / ₃₈) Pcc M20 in sub-stor. do-do all complete					
15.165 m ³				Pg no. (39)	
					Rs. 6455518 = 00

Continuation