

NMG-54 310mst Const. of Road from TOR
Schedule XLV-Form No. 134 (5c)
to Sahasmar yadav talq ncb
~~Agreement No. 287/53~~ NMG-54-21-22

Agency: Deerpak for Dubey

DIVISION

Const. cost -
Maint. cost.

ARARUA

Total - 16411327:-

SUB-DIVISION

Date of Commence:- 07.03.2022

ARARUA

Date of Completion:- 06.03.2023

MEASUREMENT BOOK

(15)

(mmvssc)

2640

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Bt. ft.	4702696=0
22.50 m			Pg no. (15)		
@ Rs. 3771=25/m				Rs.	84853=00
($\frac{11}{33}$) E/W in excavation for structure					
91.260 m ³			Pg no. (15)		
@ Rs. 5978=64/m ³				Rs.	547436=00
($\frac{12}{34}$) Sand filling in found ⁿ trench					
2.01 m ³			Pg no. (15)		
@ Rs. 493=78/m ³				Rs.	992=00
($\frac{13}{35}$) P/W PCC M-15 in open foundation					
14.22 m ³			Pg no. (16)		
@ Rs. 5189=35/m ³				Rs.	73793=00
($\frac{14}{36}$) B/W in CM (1:4) in found ⁿ					
56.25 m ³			Pg no. (16)		
@ Rs. 5702=65/m ³				Rs.	320774=00
($\frac{15}{37}$) B/W in CM (1:4) in sub-structure					
39.250 m ³			Pg no. (16)		
@ Rs. 5953=58/m ³				Rs.	233678=00
($\frac{16}{38}$) Plain/RCC M-20 in sub-structure					
4.420 m ³			Pg no. (16)		
@ Rs. 5998=64/m ³				Rs.	26514=00
				Rs.	5990736=00

Continuation

Continuation