

Schedule XLV-Form No. 134

Executive Engineer

R.W.D. (W) Division

Mettan

DIVISION

SUB-DIVISION

A-E. R.W.D. (W)

K of 209.

M.S. No. - 6327.

MEASUREMENT BOOK

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of road from					
Barharwa Kala Amwapar to 1050					
under MINSY (SC)					
Agency - Rajesh Kumar Singh					
Village - Kamriya P.S. Kotwa					
Dist. East Champaran					
Agreement No - 77 SBD/2020-21					
Agreement Value - 133,235.13					

Date of start - 21/12/2020
 Date of Completion - 20/12/2021
 Record Entry

- ① Constn of Benchmark - 1.680km
- ② Constn of Ref. Pillar - 1.680km
- ③ Proc and fixing MINSY
informatory sign board - 2. May
- ④ Clearing and grubbing
road land

2	X	10	X	30	X	1.50	=	900.00
2	X	10	X	30	X	1.50	=	900.00
2	X	10	X	30	X	1.50	=	900.00
2	X	10	X	30	X	1.50	=	900.00
2	X	10	X	30	X	1.50	=	900.00
2	X	6	X	30	X	1.50	=	540.00

Continuation

5040.00
 = 0.50 leaf

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) $\frac{14}{39}$ from Rec 125 in box cell					
Q-VTNDP 6(1) = 8.7011					
e R - 7497.51/m ² R ₁ - 65228 = 0					
(15) $\frac{15}{40}$ from back filling					
Q-VTNDP 6(2) = 7.2011					
e R 2711.38/m ² R ₂ - 19522 = 0					
(16) $\frac{16}{41}$ from weep hole					
Q-VTNDP 6(3) = 10.14					
e R 83 = 11/each R - 831 = 0					
(17) $\frac{17}{42}$ S/F/F HYSD bars in					
Q-VTNDP 4(1) = 1.00311					
e R 46044.22/m ² R ₁ 46182 = 0					
R ₁ 50,64832 = 0					
607780 = 0					
612333 = 0					
Add 12% GST (+)					
Add 1% labour cost (+)					
Add Seigniorage fee (+)					
R ₂ 58,09,129 = 0					
Less 0.11% below (-)					
R ₁ 58,45,939 = 0					