

Jaswadi Karouliya Brahman

Schedule XLV-Form No. 13

Executive Engineer

M.D. (V) Division

Wolhat

DIVISION

to 44

Brahman
ASTHAN

~~Radhe Krishna~~

A. G. K. L. D. J. M.

SUB-DIVISION

Kotha

~~Radhe Krishna~~

MEASUREMENT BOOK

M.B. 40-6028.

5th on A/c bill

42

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Constn of road				
from Jasauli	Baramsthan to				
Loyb under	HMGSY				
Agency -	M/B Radhey Krishna				
Constn					
Agreement NO -	01 SB/D/2021-22				
Date of start -	01/06/2021				
Date of Completion -	31/05/2022				
Actual date of completion -	25/05/2022				
Further work -	Nil				
Hence Measurement -	Nil				

Abstract of cost					
① Constn of benchmark					
Q-VTNP-35(1) =	1.390 Km				
e h. 10712.72/kmh -	14891=a				
② Constn of Ref. Pillar					
Q-VTNP-35(2) =	1.390 Km				
e h. 11250.67/kmh -	15638=a				
③ Cleaning and grubbing road land					
Q-VTNP-35(3) =	0.42 hect				
e h. 51133.76/ha	21476=a				
④ Constn of embankment					
Q-VTNP-35(4) =	566.97m				
e h. 202=52/14	h. 114762=a				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c/c - 189 = 57/11 - R				R	6900 = 0
(³⁵ / ₃₈) Green 1.5 mm Cement Plinning					
8-1710 P 40 BS = 13.26 ft					
e/h 57 = 20/11 - R				R	765 = 0
				R	8334986 = 0
Add 12% GST (+)					1000198 = 0
Add 1% Labour cess (+)					83350 = 0
Add signage fee (+)					106051 = 0
				R	9524585 = 0
Less 0.01% Labur (-)					952 = 0
				R	9523633 = 0
Less Prev. Payments → R				R	13235000 = 0
				R	1635625 = 0
25/5/23					
				@	
					25.05.2023
				AE	
CAP					
Vakijal					
					30/5/23