

Prasad Remodelling & Const Pvt Ltd

Agno - 21 SBD/2020-21

LO37 Mithuna Toli Gidha Se Yadar Tola
Middle School Gidha M.M.G.S.Y (S.C)
Schedule XLV-Form No. 134

Khaasania

DIVISION

Alauli

SUB-DIVISION

M.B.NO-1123

MEASUREMENT BOOK

TV 15 On Account Bill.

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road from					Lo.37
Mithwa to Gidha se Yadv to					
middle school Gidha.					
Name of Agency:- Pooor. Remodelling & Constn					
Hos of Agreement:- 21 SOD/2020-21.					
Date of work order:- 19/02/2021.					
Date of Completion:- 18/02/2022.					
Actual date of Completion:- 13/02/2022.					
Measurement:- Nil					
Abstract of Cost.					
(11) Providing & fixing of working					
B.M - - - - -					
QTY varid 9 M.D. Page (25)					
02.2 Nos @ 3885.45/No = 7771 =					
(12) Providing & fixing of reference					
pillars - - - - -					
QTY varid 9 M.D. Page (25)					
06.2 Nos @ 1778.13/No = 10669 =					
(13) Clearing and grubbing road land					
- - - - -					
QTY varid 9 M.D. Page (25)					
0.84 Hec @ 52970.33/Hec = 44495 =					
(14) Box cutting excavation for road way					
- - - - -					
QTY varid 9 M.D. Page (26)					

Continuation

TV 15 On Account Bill.

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	54.60 m ³ @		75.57 m ³		41267 m
(75) Cost of embankment with approved material -- do -- do -- comp.					
Q/s and P/B. Page (25)					
	1727.25 m ³ @		162.67 m ³		280972 m
(76) Cost of embankment with approved material -- do -- do -- comp.					
Q/s and P/B. Page (26)					
	3097.17 m ³ @		192.04 m ³		594284 m
(77) Cost of granular sub-base by providing well graded material -- do -- do -- comp.					
Q/s and P/B. Page (26)					
	1066.66 m ³ @		2419.38 m ³		2580656 m
(8/8) Providing laying spreading & compacting stone aggregate -- do -- comp.					
Q/s and P/B. Page (26)					
	415.36 m ³ @		3285. m ³		1364458 m
(9/22) Providing & fixing of 150 mm thick concrete board -- do -- do -- comp.					
Q/s and P/B. Page (26)					
	02. m Nos @		9171.94 Nos		18344 m
(10/24) Earthwork in excavation for structure -- do -- do -- comp.					
Q/s and P/B. Page (27)					
	332.61 m ³ @		279.09 m ³		92828 m
(11/15) Providing P.C.C. M15 for leveling course -- do -- do -- comp.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q15) and Q16) Page (27)					
	39.54 m ² (2)		5050.64/m ²		199902 m ²
(12/26) B/w in cm 1:4 -- do -- do -- c.p.					
Q17) and Q18) Page (27)					
	78.78 m ² (2)		5848.31/m ²		460781 m ²
(13/27) Plastering with Cement mortar 1:4 on					
B/w in structure -- do -- c.p.					
Q19) and Q20) Page (27)					
	205.68 m ² (2)		16542/m ²		34024 m ²
(14/29) Plain/reinforced Cement Concrete M20					
in Sub-structure -- do -- c.p.					
Q21) and Q22) Page (27)					
	12.21 m ² (2)		5824.83/m ²		71121 m ²
(15/30) Sand filling in foundation trenches					
-- do -- do -- c.p.					
Q23) and Q24) Page (27)					
	3.75 m ² (2)		430.51/m ²		1614 m ²
(16/31) B/w in cm 1:4 in foundation					
-- do -- do -- c.p.					
Q25) and Q26) Page (27)					
	185.91 m ² (2)		5576.71/m ²		1036766 m ²
(17/33) Providing & laying R.C.C. Deck					
slab -- do -- do -- c.p.					
Q27) and Q28) Page (28)					
	1383 m ² (2)		6789.51/m ²		93899 m ²
(18/34) S/F/Placing HYSD bar in Super					
structure -- do -- do -- c.p.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty and 9MB. Page (22)					
1.91 m ² @ 52671.35/m ² =					100602.20
(19/35) Primary & facing joint setting					
--- do --- do --- comp.					
Qty and 9MB. Page (23)					
4.5 m ² @ 38.11/m ² =					1715.20
(20/36) B/w in CM: 4 in parapet wall					
--- do --- do --- comp.					
Qty and 9MB. Page (27)					
11.52 m ² @ 6263.54/m ² =					72186.20
(21/37) Primary w/cap hole r/c --- comp.					
Qty and 9MB. Page (27)					
84.12 m ² @ 109.51/m ² =					9199.20
					7080629.20
Add. 01.0% Labour Less					76806.20
" 12.0% CST					849675.20
" 5.0% -					8001107.20
					111240.20
					8112351.20
Less (206.50% as per govt. rate (-))					527303.20
					7585048.20
Deduct previous payment					(-) 6493539.20
					1091509.20
29/05/2023 J.E.					
29/05/23 A.B.					

Continuation