

4th on A/c Bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const ⁿ of					
road of part ALO-24 to					
mathura Sahitola under					
MMGSX (SC)					
Agency:- M/s Arya Engineering					
forbesganj, Araria.					
Agg no:- 05/SBD/MMGSX 2020-21					
Date of start:- 12-04-2021					
Date of completion:- 11-04-2022					
Further measurement:-					

Details of measurement					
(1)					
Supplying fitting and placing					
un-coated H/SD Bar reinforcement					
cement in found as per T/s					
Qty as per reinforcement register					
Abutment piles (A ₁) - 10.926 MT					
Abutment piles (A ₂) - 10.926 MT					
Pier piles (P ₁) - 9.204 MT					
Pier piles cap (P ₁) - 4.477 MT					
Abutment piles cap (A ₁) - 6.013 MT					
Abutment piles cap (A ₂) - 6.014 MT					
Total reinforcement - 47.56 MT					
(2) Bored cast - in-situ M-35					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22.84 m ³ @ Rs. 6065.58/m ³ - Rs. 138195.00					
(30) P/V PCC M-20 as per T/S in foundation.					
92.40 m ³ @ Rs. 6616.21/m ³ - Rs. 611338.00					
(31) S/F/F & Placing HYSD bar reinforcement in substructure as per T/S					
6.26 MT @ Rs. 49358.07/MT - Rs. 308982.00					
(32) P/V RCC M-20 in sub-structure as per T/S.					
135.999 m ³ @ Rs. 6803.60/m ³ - Rs. 925283.00					
(33) P/V weep holes as per T/S					
50 Nos @ Rs. 112.42 each - Rs. 5621.00					
(34) P/V filter media as per T/S					
62.97 m ³ @ Rs. 3774.96/m ³ - Rs. 237678.00					
(35) P/V & backfilling as per T/S					
98.94 m ³ @ Rs. 3523.91/m ³ - Rs. 348656.00					
(36) P/V RCC in superstructure as per T/S					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30.65m ³ @ Rs. 7708.24/m ³ - Rs. 236258.00					
(37) P/V RCC railing M-25					
as per T/S					
11.90m ³ @ Rs. 7427.88/m ³ - Rs. 88392.00					
(38) Supplying, fitting & placing HXSD bar reinforcement as per T/S					
2.68 MT @ Rs. 50542.48/MT - Rs. 135454.00					
Total Amt					Rs. 2,16,70,708
Ch EST @ 12%					Rs. 26,00,485
L. Sess					Rs. 2,16,70,700
					Rs. 24,48,790.00
Less 1.12% below (-)					Rs. 2,74,264.00
Net Amt					Rs. 2,42,13,636.00
Less previous payment					Rs. 1,08,08,958.00
Net payable amt:					Rs. 1,34,04,678.00
ASW 20/5/23 SR					20/05/23 AE

Continuation