

MO No:- 2683

Schedule XLV Form No. 134.

Road Work Sub-Divisional Work

DIVISION

RWD Work - SUB-DIVISION

SECTORKAJRI

Measurement Book

Saharsa Supri SH T Brakaman (Pandey) TMA

IT on A/C Bill

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road					
Seharsa Superl ST to Braham					
(Pandey) Tola (SC) Under Saffar					
Kataiya Block.					
Name of Agency - W/F Surprise					
Constructions, Gamhariya					
Sonit Bazar, Seharsa.					
Agreement No - ST SBD/MYSSY/20-21					

Agreement value - Rs -	85,49,067/- (Const)
Rs -	8,76,259/- (min)
Tax	Rs 94,25,326/-

Agreement Rate - 11.03%. Below as 10.8.

Rate with all taxes.

Date of commencement - 25.08.20

Time for completion - 24.08.21

Actual Date of completion - work in progress.

① Setting out pillars

② Benchmark of Nars.

Continuation
of NOS per Km

8m - 2 Nos ✓

5th and Final Bill (Reabstrect)

61

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name work - construction of
Road from shersa bupur SH
to Brahaman (Panoley) Pula.
Name of Agency :- M/S Sunrise
construction, Gomshing, Sagar.

Agreement No - 56 SBD/MMG/2020-21

Date of commencement - 25.08.2020

Date of completion - 24.08.2021

Actual date of completion - 20.03.2022

Date of Entry - 25/08/2022

(D) providing and bring	10		
(A) Bench marks pillars	00		
Qty = 2 NO wide P - 54			
@ 4317 = 19 / each	Rs. 8634/-		
(B) Reference Pillar - 00			
Qty = 05 NO wide P - 54			
@ 1968 = 63 / each	Rs. 9843		
(C) cleaning and grubbing	10		
Qty = 0.930 Hq wide P - 54			
@ 51133.76/Hq	Rs. 47554/-		
(3) Dismantling of existing db			
Qty = 37.50 m ³ wide P - 54			
@ 484.74/m ³	Rs. 18178/-		

Continuation

66
Sch. XLV-Form No. 134

Particulars	Details of actual expenditure			
	No.	I.	II.	III.
Qty = 20 nos wide P - 59				
@ 8912.795 / each				Rs 71836.00
(33) Road marking at H.T. Ghat				
Qty = 14220 nos wide P - 59				
@ 435.64 / m ²				Rs 128114.20
(34) Road marking at C.C. Peron				
Qty = 85 nos wide P - 59				
@ 821.79 / m ²				Rs 69810.20
(35) planting of trees = 0/0 ~				
Qty = 90 nos wide P - 59				
@ 815.96 / each				Rs 73373.20
(36) painting on parapet wall - do-				
Qty = 27.65 m ² wide P - 59				
@ 77 = 177 m ²				Rs 2687.20
G.S.T 12% Adq				Rs 313122.92
add 1% LL				Rs 81312.20
10% - Signage fee				Rs 103606.20
				Rs 9297894.20
Less 11.00 * Below				Rs 1025558.20
				Rs 8272331.20
Less Previous payment Dst (P-18) 500000.00				
2nd Payment (P-26) 443857.20				
3rd Payment (P-53) 2931983.20				
4th Payment (P-60) 2198388.20				
				Rs 2198908.20

Continuation

W.P.
25/5/23
J.B.

C.P.
P.M.II
06/06/23