

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक.....9.54. ७३०

बगहा-1 / दिनांक...2-6-23.....

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण—पत्र एवं अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु0— 1. उपयोगिता प्रमाण—पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1
२/६/२३

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month April - 2023
PIU:- E.E RWD(W)DIV-BAGAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(SC)	CFMS Bank	6398.69092 1423.64536	Certified that out of Rs. 7822.33628 Lacs of grants-in-aid sanctioned during the years 2021-22 to 2022-23 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 7818.69293 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 3.64335 (CFMS)Lac remaining unutilized at the end of the period under report.
		TOTAL	7822.33628	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


31/05/23

Divisional Accounts Officer
RWD Works Division, Bagaha-1

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.



Executive Engineer

R.W.D. Works Division, Bagaha-1

Rural Works Department
MMGSY (SC) Allotment Requisition Format
Name of Division :- Rural Works Department, Works Division Bagaha-1.

NAME OF DIVISION :- Rural Works Department , WORKS DIVISION Bagmati-1.															
Sl No	Name of Road	Administrative Sanction		Agreement Amount		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	कार्य का स्तर (E/W, GSB live Complete, BT In Progress)	Actual Date of Completion	MIS के अनुसार अनुमानित कार्य की कीमत (रु. में)	प्रति मास अनुमानित कार्य की कीमत (रु. में)	अधिसूचित राशि (रु. में)	अधिसूचित राशि (रु. में)
		Length (in km)	Amount of (in Lakh)	Cost Work (in Lakh)	Main Work (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	PMGSY Road To ASAD Road	1.875	168.330	148.21382	12.85537	Ravi Kumar Tiwari	38SBD/2021-22	28.07.21	27.07.22	Complete	25.06.2022	112.96740	147.91204	34.94464	अनुमानित राशि रु. में
2	Sika to Sika North Tola	0.200	20.153	17.11279	0.51119	Ujjawal Kumar Giri	02SBD/2021-22	12.04.21	11.10.21 (EOT 05.08.22)	Complete	05.08.22	11.97844	17.11.205	5.13361	अनुमानित राशि रु. में
3	Mathia To Sial Rai Mathiya Tola	0.800	70.300	55.90454	2.08005	M/s Dharna Construction	04SBD/2021-22	15.04.21	14.01.22	Complete	12.01.22	45.76580	52.72610	6.96030	अनुमानित राशि रु. में
4	Juda Pakdee to Ravturi	1.630	123.120	95.10307	14.82459	Madhuanand Construction Private Limited	57SBD/2020-21	29.01.21	28.01.22 (EOT 30.04.22)	Complete	31.03.2022	71.18921	82.03621	10.84700	अनुमानित राशि रु. में
5	Lagunaha Varanva Path to Mathiya	1.805	151.810	120.58958	15.05188	Madhuanand Construction Private Limited	56SBD/2020-21	29.01.21	28.01.22 (EOT 31.05.22)	Complete	10.05.2022	92.96214	107.09923	14.13709	अनुमानित राशि रु. में
6	Panda Tola to Mushari Tola	1.380	99.650	85.14895	13.61650	Pawan Kumar Verma	58SBD/2020-21	30.01.21	29.01.22	Complete	14.06.2022	68.52588	85.08353	16.55765	अनुमानित राशि रु. में
7	Bhaisabee to Teliya Tola	1.705	155.450	117.16116	13.30952	Shailendra Kumar Singh	09 SBD/2021-22	04.05.2021	03.05.2022	E/W in Progress, GSB & Grade 3 Complete, BT In Progress	-	63.27552	90.39360	27.11808	अनुमानित राशि रु. में
8	Nimai Chauk to Parsa Dhagar Tola Samichari	1.035	84.360	70.58317	8.08745	M/s Sharda Construction	44SBD/2020-21	05.12.20	04.12.21	Complete	30.06.2022	64.10821	70.44913	6.34092	अनुमानित राशि रु. में
9	Lauriya Narkaiya Gani Path to Nuniya Tola Baghicheha	1.070	93.620	78.64708	10.04329	M/s Sharda Construction	45SBD/2020-21	05.12.20	04.12.21	Complete	30.06.2022	71.34774	78.40658	7.05884	अनुमानित राशि रु. में
10	NH 28B to Chhotka Belwa	1.845	146.900	127.42248	12.02029	M/s Sharda Construction	46SBD/2020-21	05.12.20	04.12.21 (EOT 31.12.2022)	Complete	22.12.2022	69.89525	127.38682	57.49157	अनुमानित राशि रु. में
11	Bhaisabee to Badh Deurva	1.260	114.970	96.80847	9.93504	M/s Sharda Construction	43SBD/2020-21	05.12.20	04.12.21 (EOT 31.12.2022)	Complete	22.12.2022	42.72383	96.79225	54.06842	अनुमानित राशि रु. में
12	Hamatand TO Bankaiwa	1.415	137.680	125.38727	10.54046	M/S Maa Bindyavashini Construction	37SBD/2021-22	28.07.21	27.07.22	Complete	09.04.22	107.58469	123.94550	16.36081	अनुमानित राशि रु. में
13	Katkuwa To Banjarhya	1.850	174.710	156.09767	11.26794	Ravi Kumar Tiwari	63SBD/2020-21	05.02.21	04.02.22	Complete	04.02.22	134.06390	154.45149	20.38759	अनुमानित राशि रु. में

- अनुमानित राशि के अनुसार कार्य के लिए बिना जा रहा है जिसकी प्रगति महीने के अंत में कि जा चुकी है। इन कार्य में NOM, SOM की कोई प्रतिकूल रिपोर्ट नहीं है।
- मुगलान प्रतिकार प्राप्त होने पर 05 दिनों के अंदर बिना जा मुगलान कर उपयोगिता प्रमाण पत्र समीक्षा कर दिया जाएगा।
- कार्य स्थल पर नगरिक सूचना पट एवं स्थल उपयोगिता स्वीकृत किया गया है।
- प्रयोज्य Q.M-1 एवं उपयोगिता प्रमाण पत्र (9A) संलग्न है।
- प्रयोज्य निर्माण के लिए पूर्ण तस्वीरें उपलब्ध है जिसे संवेदक को Hand Over कर दिया गया है।
- संवेदक को Mobilization एवं Machinery अर्पण की आवश्यकता नहीं है तथा संवेदक द्वारा मॉग नहीं की गई है।

कार्यपालक अधिकारी
ग्रामीण कार्य विभाग,
कार्य प्रमुख बगहा-1

27/12/22