

3rd Form 134

Limit - 1 (Bureau)

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of					
Road from 10.2.21					
Laxmipur mohalans					
Agency - Vishal Singh					
Agg-No - 30 SBP/2020.21					
Date of Commencement - 06/01/21					
Date of Completion - 5/10/21					
Actual Date of Completion - 20/1/22					
Further measurement					
Nil -					
③ 26/3/21 JE B. K. K. 26.03.21 AE					
Abstract of Cont					
① D/P and fixing					
working Bench work					
0.500 km City TmBP-6					
@ 31422.64/km 215731.00					
② Clearing and Grubbing					
road, land etc.					
0.175 Hact City TmBP-6					
@ 51122.96/Hact 28948.00					
③ Const ⁿ of Embankment					
with Material					
1687.775m ³ City TmBP-7					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) p/v and fixings erecting direction and place identification					
Boards -					
2 No Qty TMBP-10					
@ 11652.13 / No = 23306.00					
(17) p/v and fixings typical masonry information with Logo Board					
8 No Qty TMBP-11					
@ 9919.64 / each = 55888.00					
Total = 349094.00					
Add 12% GST (11%) = 41891.40					
Add 1% Labour (ex) = 3490.94					
Add Significance fee = 55112.00					
Total = 400388.20					
Less 0.02% Balance = 801.00					
Total = 400308.20					
Less Previous payment					
TMBP No = 111-X 1902245..					
TMBP No - 131-X 1569116.00					
Net pay Total = 1220613.00					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					
26/13/2023					

Attended
05/06/2023

कार्यपालक अभियन्ता,
आरोग्य एवं विभाग,
कार्य प्रमण्डल, लखनऊ-लखनऊ (मुगल)