

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमडल, जमुई

पत्रांक - 960.3130/जमुई, दिनांक - 16-05-2023

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
मुख्यमंत्री ग्राम सम्पर्क योजना,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (Sc) के अन्तर्गत कराये गये कार्यों के विरुद्ध में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सम्पर्क योजना (Sc) के अन्तर्गत कराये गये कार्यों का मापीपुस्त के आधार पर संलग्न सूची में अंकित, पथों में आवंटन कुल **रु0 209.25073 (दो करोड़ नौ लाख पच्चीस हजार तिहत्तर रु0)** मात्र की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0: 1. प्रपत्र।

2. उपयोगिता पत्र।

विश्वासभाजन

Sumal
16/05/23
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमडल,
जमुई।

R.W.D. Works Division, Jamui

FORMGFR 19-A

[See Government of India's Decision(i) below Rule- 150]

Form of Utilization Certificate UP TO The Month of April 2023 (16.05.2023)

MMGSY (Sc) PROGRAMME Fund

PIU-Jamui

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (Rs. in lakh)		Amount Recevied (Rs. in lakh)	Particulars
		Ltr.No.	Date		
01.	MMGSY (Sc) Programme Fund		O.B	3632.39102	Certified that out of Rs 5782.56861 lakh of grants in aid sanctioned during till date in favour of E.E., R.W.D., Works Division, Jamui a sum of Rs 5782.29346 lakh has been utilized purpose of MMGSY(Sc) PROGRAMME Fund as given in the margin for which it was sanctioned and that the balance of Rs. 0.27515 lakh at the end of the period under report.
		279	07.04.2022	562.21152	
		292	02.05.2022	289.52601	
		329	26.07.2022	176.68825	
		359	30.09.2022	327.01645	
		489	01.12.2022	178.80848	
		38	23.03.2023	603.60082	
		50	13.04.2023	12.32606	
	Total by BRRDA			5782.56861	

02. Certified that i have satisfied myself that the conditions on which the grants in aid was sanctioned have been due fulfilled/are being fulfilled and that i have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been done tested by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Excutive Engineer.

03. Physical Progress achived :-

- construction of road Works.
- construction of C.D. Works.

Kamul
16/5/23
Sr. Divisional Accounts officer
R.W.D., Works Division, Jamui

Anwar
16/5/23
Excutive Engineer

82
16/5/23
R.W.D., Works Division, Jamui

RWD Works Department
Works Division, Jamui

MMGSY(Sc) Allotment Requisition

S.N	Year	Name of Road	Name of Contractor	Administrative Approval (A.A)		Agreement Amount (in Lakh)		Allotment Received (in Lakhs)	Total Expenditure As per MIS (in Lakhs)	Total Mesurement Booked	Current Demand (in Lakhs)	Remarks
				Length (K.M)	Amount (in Lakh)	Construction Cost (in Lakh)	5 Year Routine Maintenance					
1	2	3	4	5	6	7	8	10	11	12	13	14
1	2020-21	Somar Kharanar House to Suraj Murnur House Makarmani	Abhijit Kumar Singh	1.950	134.103	91.55794	19.47246	77.53985	77.53985	91.14433	13.60448	Complete.
2	2019-20	Stamadin To Belatanr	Anil Kumar	3.000	229.730	162.12114	25.53444	28.65979	28.65979	42.52464	13.86485	WBM gr-iii in prog.
3	2019-20	Choudiha Khaira PWD Road To Mircha korasi	Vishal Enterprises	3.500	259.990	182.36979	28.85270	121.14695	121.14695	165.32659	44.17964	Complete
4	2019-20	PWD Khaira Sono Road to Baghakhar Middle School	Diwaker Singh	1.000	75.730	52.92210	7.34211	45.88766	45.88766	51.21897	5.33131	Complete
5	2020-21	Jamui Kharagpur PWD Road to Manjhi tola Mohanpur	Bibhash Kumar Singh	0.800	69.816	49.23421	4.04161	6.73659	6.73659	49.14371	42.40712	Completed
6	2020-21	Jamui Kharagpur PWD Road Kennhat to Dhanuk Tola	Bibhash Kumar Singh	0.500	45.089	31.38398	2.60283	5.20299	5.20299	31.11142	25.90843	Completed
7	2019-20	Bardih To Dighout Ahar	Om Harion Construction Pvt. Ltd	2.000	143.100	100.71567	18.15667	48.49354	48.49354	86.59561	38.10207	WBM Gr-iii in progress
8	2020-21	Kenhath Ratanpur PWD Road Kavali	Pappu Kumar	0.750	66.504	46.29622	3.90574	0.00000	0.00000	25.85283	25.85283	WBM Gr-iii in progress
Total											209.25073	

Executive Engineer
 Rural Works Department
 Jamui Works Div. Jamui
 16/10/23
 16/10/23