

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, खगड़िया ।

पत्रांक --- 808-8730 --- /
प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, खगड़िया ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह—सचिव,
बिहार ग्रामीण पथ विकास एजेन्सी,
बुद्ध मार्ग, पटना ।

खगड़िया, दिनांक—7-6-2023— /


विषय :- नाबार्ड योजना अन्तर्गत आवंटन उपलब्ध कराने के संबंध में ।

महाशय,

विषयांकित शीर्ष के अन्तर्गत कार्यान्वित योजना हेतु मॉग पत्र में अंकित राशि 31.43175=00 (इकतीस लाख तैंतालीस हजार एक सौ पचहत्तर) रुपये मात्र आवंटित करने की कृपा की जाय ताकि कार्य की प्रगति सुचारु रूप से चल सके ।

अनु० — अधियाचना पत्र ।

विश्वासभाजन,


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, खगड़िया ।

6/6/23
07/06/23

Format for Requisition of Allotment under NABARD (Approach) For the Month of June- 2023

Name of Division :- R.W.D. Works Division, Khagaria.

Name of Circle :- R.W.D. Works Circle Saharsa

SL. NO.	Name of Road	Name of Agency	Amount of A.A. (In Lakh)	Amount of Agreement (Main Work) (In Lakh)	Allotment Received (In Lakh)	Total Expenditure (In Lakh)	Value of Work as per Measurement (In Lakh)	Current Demand (In Lakh)	Physical Status of Work (Completed/ Incomplete)	Remarks
1	Sonmankhi path Bagmati nadi ke uss par to kamathan tak	Yaduvansham Infrastructure Private Limited	698.59000	756.48538	580.03334	580.03334	611.46509	31.43175	Incomplete	HPC 16 nos. Complete RCC Culvert 2 nos. Complete Earth work 11.200 km complete GSB work 10.300 km & WBM, Gr-III-7.500 KM PCC-1.252 KM BT-2.820 Completed GSB Gr-III BT PCC Work in Progress
							611.46509	31.43175		

Certified that _____

01. All Works have been done as per specification of estimate and Agreement
02. All reports of laboratory test have been received and found satisfactory.
03. Works have been Supervised by the Authority concerned.

[Signature]
 DAO, RWD,
 Works Division,
 Khagaria.

[Signature]
 Executive Engineer,
 R.W.D. Works Division,
 Khagaria.

PIU :

Executive Engineer,
R.W.D. Works Division,
Khagaria.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
		Total Allotment Received	1119.57010	
1	NABARD	Through CFMS Upto Date		Certified that out of Rs. 1119.5701 Lacs received upto date 31/05/2023 in favour of Executive Engineer, RWD, Khagaria sum of Rs.1098.88172 Lacs has ben utilized for the purpose of NABARD Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 20.68838 lacs remaining unutilized at the end of the period under.
	Total		1119.57010	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid wa sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks excrecised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3 Physical Progress achieved :

- Construction of Road Works.
- Construction of CD Works.

[Signature]
B.A.O
R.W.D. Works Division,
Khagaria.

[Signature]
Executive Engineer,
R.W.D. Works Division,
Khagaria.